

Optimalizace trati Beroun (včetně) - Králův Dvůr

ID	Číslo PS, SO	Název úkolu	Doba trvání	Zahájení	Dokončení	2017												2018												2019																	
						VIII	IX	X	XI	XII	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	I	II	III	IV	V	VI	VII	VIII	IX	X	XI														
201		E.3.1 Trakční vedení	889 dny	3.11. 16	10.4. 19																																										
202	SO 13-35-01	Beroun - trakční vedení	889 dny	3.11. 16	10.4. 19																																										
203		SP 0	119 dny	3.11. 16	1.3. 17	3.11.																										1.3.															
204		SP 4, SP 5	77 dny	21.9. 17	6.12. 17											21.9.			6.12.																												
205		SP 6, SP 7, SP 8, SP 8a, SP 9, SP 10	280 dny	1.3. 18	5.12. 18											1.3.											5.12.																				
206		SP 11	42 dny	28.2. 19	10.4. 19																					28.2.		10.4.																			
207	SO 13-35-02	Beroun - převěšení ZOK	90 dny	3.11. 16	31.1. 17	3.11.																										31.1.															
208	SO 13-35-03	Beroun - připojení ZZ na trakční vedení	426 dny	1.3. 17	30.4. 18											1.3.											30.4.																				
209	SO 13-35-04	Beroun - připojení EPZ	7 dny	29.11. 18	5.12. 18																					29.11.		5.12.																			
210	SO 13-35-05	Beroun - trakční vedení - nákladové nádraží	889 dny	3.11. 16	10.4. 19																																										
211		SP 0, SP 1a, SP 1b, SP 2, SP 3	322 dny	3.11. 16	20.9. 17	3.11.																										20.9.															
212		SP 6, SP 7, SP 8, SP 9, SP 10	280 dny	1.3. 18	5.12. 18											1.3.											5.12.																				
213		SP 11	42 dny	28.2. 19	10.4. 19																					28.2.		10.4.																			
214	SO 13-35-07	PTM Beroun - napájecí vedení	84 dny	1.3. 18	23.5. 18											1.3.											23.5.																				
215	SO 13-35-08	PTM Beroun - zpětné vedení	84 dny	1.3. 18	23.5. 18											1.3.											23.5.																				
216	SO 14-35-01	Beroun - Králův Dvůr trakční vedení	217 dny	3.5. 18	5.12. 18											3.5.											5.12.																				
217		E.3.3 Spínací stanice - stavební část	76 dny	17.11. 16	31.1. 17																																										
218	SO 13-34-14	Beroun stat.měnič 3 kV pro ZZ - stavební část	76 dny	17.11. 16	31.1. 17	17.11.																										31.1.															
219		E.3.4 Ohřev výměn EO	770 dny	2.3. 17	10.4. 19																																										
220	SO 13-40-01	Beroun - el.ohřev výměn	770 dny	2.3. 17	10.4. 19											2.3.											10.4.																				
221		E.3.5 Elektrické předtápěcí zařízení (EPZ)	199 dny	2.3. 17	16.9. 17																																										
222	SO 13-40-02	EPZ Beroun-přípojka nn	199 dny	2.3. 17	16.9. 17											2.3.											16.9.																				
223	SO 13-40-03	EPZ Beroun - kabelový rozvod	199 dny	2.3. 17	16.9. 17											2.3.											16.9.																				
224		E.3.6 Rozvody vn, nn, osvětelní a dálkové ovládání odpojovačů	875 dny	17.11. 16	10.4. 19																																										
225	SO 13-36-01	Beroun - kabelové rozvody nn a osvětlení	770 dny	2.3. 17	10.4. 19											2.3.											10.4.																				
226	SO 13-36-02	Beroun - osvětlení podchodu	219 dny	1.5. 18	5.12. 18																					1.5.											5.12.										
227	SO 13-36-03	Beroun - dálkové ovládání ÚO	770 dny	2.3. 17	10.4. 19											2.3.											10.4.																				
228	SO 13-36-04	Beroun - přípojka nn ze stat.měniče	121 dny	2.3. 17	30.6. 17											2.3.											30.6.																				
229	SO 13-36-05	PTM Beroun - kabelová přípojka nn	76 dny	17.11. 16	31.1. 17	17.11.																										31.1.															
230	SO 13-36-06	PTM Beroun - dálkové ovládání ÚO	84 dny	1.3. 18	23.5. 18											1.3.											23.5.																				
231	SO 13-36-11	PTM Beroun - přípojka 22 kV	76 dny	17.11. 16	31.1. 17	17.11.																										31.1.															
232	SO 14-36-01	Zast. Králův Dvůr - úprava kab.rozvodů nn,osvětlení	177 dny	28.6. 18	21.12. 18																					28.6.											21.12.										
233	SO 14-36-03	Králův Dvůr, přel. kabelů 6kV v km 42,532	90 dny	3.5. 18	31.7. 18											3.5.											31.7.																				
234		E.3.7 Ukolejnění kovových konstrukcí	889 dny	3.11. 16	10.4. 19																																										
235	SO 13-41-01	Beroun - osobní nádraží - ukolejnění OK	800 dny	31.1. 17	10.4. 19																					31.1.		1.3.																			
236		SP 0	30 dny	31.1. 17	1.3. 17																					31.1.		1.3.																			
237		SP 4, SP 5	52 dny	16.10. 17	6.12. 17																					16.10.			6.12.																		
238		SP 6, SP 7, SP 8, SP 9, SP 10	219 dny	1.5. 18	5.12. 18																					1.5.											5.12.										
239		SP 11	14 dny	28.3. 19	10.4. 19																															28.3.		10.4.									
240	SO 13-41-02	Beroun - nákladové nádraží - ukolejnění OK	889 dny	3.11. 16	10.4. 19																																										
241		SP 0, SP 1a, SP 1b, SP 2, SP 3	345 dny	3.11. 16	13.10. 17	3.11.																										13.10.															
242		SP 6, SP 7	58 dny	9.10. 18	5.12. 18																					9.10.											5.12.										
243		SP 11	14 dny	28.3. 19	10.4. 19																															28.3.		10.4.									
244	SO 14-41-01	Beroun - Králův Dvůr - ukolejnění OK	175 dny	14.6. 18	5.12. 18																					14.6.											5.12.										
245		E.3.8 Vnější uzemnění	294 dny	17.11. 16	6.9. 17																																										
246	SO 13-36-13	EPZ 3 kV DC Beroun, vnější uzemnění	35 dny	3.8. 17	6.9. 17																					3.8.											6.9.										
247	SO 13-36-12	PTM Beroun, vnější uzemnění	76 dny	17.11. 16	31.1. 17	17.11.																										31.1.															
248		VŠEOBECNÝ OBJEKT	299 dny	6.12. 18	30.9. 19																																										
249	SO 98-98-00	Všeobecný objekt	299 dny	6.12. 18	30.9. 19																															6.12.											30.9.