

ID	Activity	Duration	Start	End	S- S- S1 S2 S3 S4 S5 S6 S7 S8 S9 S1 S1 S1 S1 S1 S1 S1 S1 S1 S2 S2 S2 S2 S2 S2 S2 S2 S3 S3 S3 S3 S3 S3 S3 S3 S4 S4 S4 S4 S4
1	Flexible supports of the COMPASS Upgrade tokamak	205 g	lun 02/06/25	ven 13/03/26	
2	Kick-off Meeting (KOM)	0 g	lun 02/06/25	lun 02/06/25	
3	Preparation of the Production Documentation	12 s	lun 02/06/25	ven 22/08/25	
4	Production Documentation (M1)	0 g	ven 22/08/25	ven 22/08/25	
5	Production of the Flexible supports	140 g	lun 25/08/25	ven 06/03/26	
6	Emission of Bill of Material and Cut List	1 s	lun 25/08/25	ven 29/08/25	
7	Purchase of Raw Material	2 s	lun 01/09/25	ven 12/09/25	
8	Purchase of Commercial Items	2 s	lun 25/08/25	ven 05/09/25	
9	Availability of Raw Material	8 s	lun 15/09/25	ven 07/11/25	
10	Availability of Commercial Items	10 s	lun 08/09/25	ven 14/11/25	
11	Machining	8 s	lun 06/10/25	ven 28/11/25	
12	Dimensional Checks	7 s	lun 10/11/25	ven 26/12/25	
13	Cleaning	4 s	lun 15/12/25	ven 09/01/26	
14	Assembly and testing	3 s	lun 12/01/26	ven 30/01/26	
15	Packing	2 s	lun 02/02/26	ven 13/02/26	
16	Delivery	3 s	lun 16/02/26	ven 06/03/26	
17	Preparation of Manufacturing and Remaining Documentation	9 s	lun 12/01/26	ven 13/03/26	
18	Finalisation of Manufacturing and Remaining Documentation (M2)	0 g	ven 13/03/26	ven 13/03/26	