ID	Task Name	Duration	Start	Finish	7 Week -2	December 2017 Week 3	January 2018 Week 7	February 2018 Week 11	March 2018 Week 15	April 2018 Week 19	May 2018 Week 23
0	Prague 8 Scannojet schedule	127 days	Thu 30/11/17	Fri 25/05/18	Week -2	Week 5	Week /	Week II	Week 15	Week 15	Week 25
1	1 SALES & DEVELOPMENT	7 days	Thu 30/11/17	Sat 09/12/17	r						
2	1.1 Kick-off meeting	1 day	Thu 30/11/17	Thu 30/11/17		⊢					
3	1.2 Contract Award Decision	0 days	Sat 09/12/17	Sat 09/12/17		• 09/12					
4	2 Design	10 days	Mon 11/12/17	Fri 22/12/17		1					
5	2.1 Lay-out design	4 days	Mon 11/12/17	Thu 14/12/17		+					
6	2.2 Layout & functional specifications approval (by customer)	1 day	Fri 15/12/17	Fri 15/12/17		*					
7	2.3 Release internal production specifications	5 days	Mon 18/12/17	Fri 22/12/17		+					
8	3 Supply	67 days	Sat 23/12/17	Tue 27/03/18		I			i		
9	3.1 Factory closed (Christmas)	12 days	Sat 23/12/17	Sun 07/01/18			 h				
10	3.2 Manufacture & Assembly Scanojets (ELEC + MECH)	45 days	Mon 08/01/18	Fri 09/03/18			*		<u> </u>		
11	3.3 FACTORY ACCEPTANCE TEST (FAT)	1 day	Mon 05/03/18	Mon 05/03/18					M		
12	3.4 Packing (1st Batch)	4 days	Tue 06/03/18	Fri 09/03/18					≚ ₁		
13	3.5 Packing (2nd Batch)	1 wk	Mon 19/03/18	Fri 23/03/18					│ ★		
14	3.6 Shipping (1st Batch) (LogTech)	3 days	Fri 09/03/18	Tue 13/03/18					1		
15	3.7 Shipping (2nd Batch) (LogTech)	3 days	Fri 23/03/18	Tue 27/03/18					*		
16	4 INSTALLATION	29 days	Tue 13/03/18	Fri 20/04/18					r		
17	4.1 Building Ready with power supply (by customer)	0 days	Tue 13/03/18	Tue 13/03/18					13/03		
18	4.2 Installation Mech&Elec (1st Batch) (VI, LogTech)	13 days	Wed 14/03/18	Fri 30/03/18					L_+	- n	
19	4.3 Installation Mech&Elec (2nd Batch) (VI, LogTech)	10 days	Mon 02/04/18	Fri 13/04/18							
20	4.4 X ray technician onsite (LogTech, Smiths)	23 days	Wed 21/03/18	Fri 20/04/18							
21	4.5 Installation Remote Screening hardware VL APC (1st Batch)	3 days	Mon 26/03/18	Wed 28/03/18						Ы	
22	4.6 Installation Remote Screening hardware VL APC (2nd Batch)	2 days	Mon 09/04/18	Tue 10/04/18						₩	
23	4.7 Commissioning	20 days	Thu 22/03/18	Wed 18/04/18							
24	4.7.1 PLC Comissioning (1st Batch)	10 days	Thu 22/03/18	Wed 04/04/18							
25	4.7.2 Integration with VL APC (1st Batch)	7 days	Thu 29/03/18	Fri 06/04/18					Ģ		
26	4.7.3 PLC Comissioning (2nd Batch)	10 days	Thu 05/04/18	Wed 18/04/18							
27	4.7.4 Integration with VL APC (2nd Batch)	6 days	Wed 11/04/18	Wed 18/04/18							
28	5 Acceptance	2 days	Thu 19/04/18	Fri 20/04/18						r1	
29	5.1 Customer Acceptance Test (CAT) (VI, LogTech, customer)	2 days	Thu 19/04/18	Fri 20/04/18							
30	5.2 Hand-over to customer (VI, LogTech, customer)	0 days	Fri 20/04/18	Fri 20/04/18						2	0/04
31	6 Documentation & Training & Trial Operation	34 days	Tue 10/04/18	Fri 25/05/18							
32	6.1 O&M Training (LogTech, VL APC)	4 days	Tue 10/04/18	Fri 13/04/18						*	
33	6.2 Trial Operation & Standby support (VI, LogTech, VL APC, custor	m 14 days	Fri 20/04/18	Wed 09/05/18						-	
34	6.3 As Build documentation (VI, Logtech, VL APC)	25 days	Mon 23/04/18	Fri 25/05/18						+	
				·							'
Task			Project Summary	/	1	Manual Task		Start-only	C	Deadline	÷
Weekends not considered as working days						Duration-only		Finish-only	3	Progress	
vveek			Inactive Mileston		п	Manual Summary Roll	lup	External Tasks	<u></u>	Manual Progress	
	Summary	_	Inactive Summar	y I	1	Manual Summary		External Milestone	\diamond		