

ID	Název úkolu	Doba trvání	Zahájení	Dokončení	Předchůc	Následníci	Měsíce																									
							leden	únor	březen	duben	květen	červen																				
							51	52	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
1	Objekt 221 - Přístavba a nástavba - 2.etapa	480 dny	2.1. 19	30.10. 20																												
2	Podpis SoD	1 den	2.1. 19	2.1. 19		5																										
3																																
4	HSV	479 dny	3.1. 19	30.10. 20																												
5	Přípravné práce	5 dny	3.1. 19	9.1. 19	2	13;46;68																										
6	Stavební jeřáb věžový	136 dny	1.3. 19	5.9. 19																												
7	příprava plochy pro jeřáb	15 dny	1.3. 19	21.3. 19	17	8																										
8	montáž jeřábu	5 dny	22.3. 19	28.3. 19	7	128;9																										
9	provoz jeřábu	103 dny	29.3. 19	19.8. 19	8	10																										
10	demontáž jeřábu	3 dny	20.8. 19	22.8. 19	81;9	11																										
11	uvedení prostoru do původního stavu	10 dny	23.8. 19	5.9. 19	10	26																										
12	Zemní práce	5 dny	10.1. 19	16.1. 19																												
13	Příprava pro pilotování	5 dny	10.1. 19	16.1. 19	5	15																										
14	Základy a Mikropiloty	31 dny	17.1. 19	28.2. 19																												
15	Příprava pro mikropiloty	5 dny	17.1. 19	23.1. 19	13	16																										
16	Vrtání a betonáž mikropilot	16 dny	24.1. 19	14.2. 19	15	17																										
17	Základové patky a desky	10 dny	15.2. 19	28.2. 19	16	127;7;51;77																										
18	Svislé konstrukce	10 dny	25.4. 19	8.5. 19																												
19	Zazdívká otvorů	2 dny	7.5. 19	8.5. 19	20	33																										
20	Obezdní schodiště mezi 2. A 3.NP	3 dny	2.5. 19	6.5. 19	21	19;52																										
21	Zdivo atika	5 dny	25.4. 19	1.5. 19	127	20;34																										
22	Vodorovné konstrukce	38 dny	15.8. 19	7.10. 19																												
23	Betonáž trapézových plechů	2 dny	22.8. 19	23.8. 19	25	90																										
24	Zabetonování kanálků 3.NP	3 dny	1.10. 19	3.10. 19	90	71;74;37;45																										
25	Výztuž trapéz.plechů sítí	5 dny	15.8. 19	21.8. 19	130	23																										
26	Vyrovňovací schodiště za budovou	5 dny	6.9. 19	12.9. 19	11	29;31;43																										
27	Drobné konstrukce vodorovné	5 dny	1.10. 19	7.10. 19	90																											
28	Komunikace	7 dny	13.9. 19	23.9. 19																												
29	Vrstvy komunikace	3 dny	13.9. 19	17.9. 19	26	30																										
30	Povrch komunikace asfaltobeton	3 dny	18.9. 19	20.9. 19	29																											
31	Zámková dlažba vč.podkladu	5 dny	17.9. 19	23.9. 19	26;43																											
32	Úpravy povrchu, podlahy, osazovací práce, dok.práce	388 dny	9.5. 19	30.10. 20																												
33	Vnitřní omítky	5 dny	9.5. 19	15.5. 19	19																											
34	Venkovní omítky	8 dny	17.10. 19	28.10. 19	21;56																											
35	Drobné bet.konstrukce - základy ve strojvně	4 dny	1.10. 19	4.10. 19	90																											
36	Samonivelační potěr	3 dny	29.1. 20	31.1. 20	95																											
37	Zárubně	20 dny	4.10. 19	31.10. 19	55;24																											
38	Uvedení vnitřních prostor pro 1.etapu do funkčního stavu	2 dny	19.3. 20	20.3. 20	72	138;123																										
39	Uvedení vnitřních prostor do funkč.stavu pro nastěh.urychlovače	12 dny	19.3. 20	3.4. 20	72	139;40																										
40	Uvedení vnitřních prostor pro zprovoznění urychlovače	16 dny	6.4. 20	27.4. 20	39	140																										
41	Dokončování prací, zkušební provoz	88 dny	1.7. 20	30.10. 20	85	144																										
42	Ostatní konstrukce a práce-bourání	393 dny	15.1. 19	14.7. 20																												
43	Žlábek betonový	2 dny	13.9. 19	16.9. 19	26	31																										
44	Lešení venkovní	40 dny	17.9. 19	11.11. 19	55																											
45	Lešení vnitřní pomocné	40 dny	4.10. 19	28.11. 19	55;24																											
46	Bourací práce	20 dny	15.1. 19	11.2. 19	5;68																											
47	Vyčištění budovy	10 dny	1.7. 20	14.7. 20	85																											
48																																
49	PSV	386 dny	10.1. 19	30.6. 20																												

ID	Název úkolu	Doba trvání	Zahájení	Dokončení	Předchůc	Následníci	leden							únor				březen				duben				květen				červen			
							51	52	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	
50	Izolace proti vodě, vlhkosti a plynům	50 dny	1.3. 19	8.5. 19																													
51	Provedení izolačních pásů a stěrek - oprava	5 dny	1.3. 19	7.3. 19	17																												
52	Oprava izolace střechy původní budovy	2 dny	7.5. 19	8.5. 19	20																												
53	Izolace tepelné	45 dny	15.8. 19	16.10. 19																													
54	Tepelné izolace rohoží	3 dny	17.9. 19	19.9. 19	55																												
55	Protipožární nástřiky OK	23 dny	15.8. 19	16.9. 19	130	90;56;44;71;74;37;45;54																											
56	Protipožární obklady a nátěry venkovní OK	22 dny	17.9. 19	16.10. 19	55	34																											
57	Zdravotechnika	150 dny	29.11. 19	24.6. 20																													
58	Kanalizace a vodovod	150 dny	29.11. 19	24.6. 20																													
59	Rozvody	40 dny	29.11. 19	23.1. 20	71																												
60	Kompletace	70 dny	19.3. 20	24.6. 20	72																												
61	Plynovod	150 dny	29.11. 19	24.6. 20																													
62	Rozvody	40 dny	29.11. 19	23.1. 20	71																												
63	Kompletace	70 dny	19.3. 20	24.6. 20	72																												
64	Plynová kotelna	150 dny	29.11. 19	24.6. 20																													
65	Rozvody	40 dny	29.11. 19	23.1. 20	71																												
66	Kompletace	70 dny	19.3. 20	24.6. 20	72																												
67	Konstrukce tesařské	3 dny	10.1. 19	14.1. 19																													
68	Provizorní zakrytí stávajícího schodiště	3 dny	10.1. 19	14.1. 19	5	46																											
69	Konstrukce suché výstavby	120 dny	4.10. 19	18.3. 20																													
70	sádrokartonové příčky a podhledy	120 dny	4.10. 19	18.3. 20																													
71	nos.kce + 1x sdtk	40 dny	4.10. 19	28.11. 19	55;24	59;62;65;108;111;114;121;124;117																											
72	zaklopení konstrukce	40 dny	24.1. 20	18.3. 20	114	103;38;39;109;112;115;60;63;66;82;87;85																											
73	sádrokartonové obklady konstrukcí	120 dny	4.10. 19	18.3. 20																													
74	nosná konstrukce	40 dny	4.10. 19	28.11. 19	55;24																												
75	zaklopení sdtk	40 dny	24.1. 20	18.3. 20	114																												
76	Konstrukce klempířské	126 dny	1.3. 19	22.8. 19																													
77	Demontáže stávajících prvků	1 den	1.3. 19	1.3. 19	17																												
78	Montáže oplechování parapetů, dilatací,....	3 dny	20.8. 19	22.8. 19	81																												
79	Konstrukce truhlářské, plastové	196 dny	15.8. 19	13.5. 20																													
80	Demontáže dřev.stěn 1. A 2.NP	2 dny	15.8. 19	16.8. 19	130																												
81	Okna plastová	3 dny	15.8. 19	19.8. 19	130	134;135;10;78;86;91																											
82	Dveře vnitřní	40 dny	19.3. 20	13.5. 20	72																												
83	Dveře venkovní	2 dny	15.8. 19	16.8. 19	130																												
84	Konstrukce zámečnické	227 dny	20.8. 19	30.6. 20																													
85	Vestavba čisté laboratoře	60 dny	8.4. 20	30.6. 20	72	143;41;47																											
86	Opláštění schodišťových stupňů	3 dny	20.8. 19	22.8. 19	81																												
87	Podhledy kazetové	40 dny	19.3. 20	13.5. 20	72	88																											
88	Protipožární dveře ocelové	3 dny	14.5. 20	18.5. 20	87																												
89	Úprava stávající rampa	3 dny	17.9. 19	19.9. 19	135																												
90	Kanálky v podlaze	10 dny	17.9. 19	30.9. 19	23;55	24;27;35																											
91	Krytí dilatace	2 dny	20.8. 19	21.8. 19	81																												
92	Podlahy z dlaždic	80 dny	5.2. 20	25.5. 20																													
93	Dlažby keramické vč.soklíků	80 dny	5.2. 20	25.5. 20	96																												
94	Podlahy povlakové	68 dny	24.1. 20	27.4. 20																													
95	Demontáže povlakových povlaků vč.odstranění lepidla	3 dny	24.1. 20	28.1. 20	114	96;36																											
96	Penetrace a stěrky	5 dny	29.1. 20	4.2. 20	95	97;101;93																											
97	Povlakové podlahy vč.obvodových lišt	60 dny	5.2. 20	27.4. 20	96																												
98	Podlahy lité	5 dny	14.5. 20	20.5. 20																													



