

ČASOVÝ HARMONOGRAM

ID	Název úkolu	Doba trvání	Zahájení	Dokončení	2020												2021												2022											
					9.	10.	11.	12.	1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	1.	2.	3.	4.	5.	6.	7.	8.	9.	10.	11.	12.	1.	2.	3.	4.	5.	6.		
1	Přístavby, nástavby a stavební úpravy pavilonu CH, Nemocnice České Budějovice, a.s.	900 dny	21.11. 19	8.5. 22																																				
2	Předpokl. datum nabytí účinnosti SoD	1 den	21.11. 19	21.11. 19																																				
3	Předání a převzetí staveniště	1 den	29.11. 19	29.11. 19																																				
4	Zahájení stavebních prací	1 den	2.12. 19	2.12. 19																																				
5	SO01-02 Přístavba a nástavba pavilonu CH, příjezd sanitek	888 dny	2.12. 19	7.5. 22																																				
6	Bourací práce	294 dny	8.12. 19	26.9. 20																																				
7	Architektonicko-stavební a konstrukční část	888 dny	2.12. 19	7.5. 22																																				
8	Zdravotnický nábytek	30 dny	14.2. 22	15.3. 22																																				
9	ZTI - vodovod	265 dny	12.6. 20	3.3. 21																																				
10	ZTI - kanalizace	265 dny	12.6. 20	3.3. 21																																				
11	Demineralizovaná voda, rozvod mycích a desinfekčních prostředků	265 dny	12.6. 20	3.3. 21																																				
12	Silnoproud	277 dny	25.6. 20	28.3. 21																																				
13	Chlazení	261 dny	13.7. 20	30.3. 21																																				
14	Slaboproud	302 dny	25.6. 20	22.4. 21																																				
15	EPS, evakuační rozhlas	277 dny	25.6. 20	28.3. 21																																				
16	Vytápění	261 dny	12.6. 20	27.2. 21																																				
17	Medicínální plyny	251 dny	14.6. 20	19.2. 21																																				
18	Vzduchotechnika	261 dny	14.6. 20	1.3. 21																																				
19	Měření a regulace	302 dny	25.6. 20	22.4. 21																																				
20	PS 02 Lékařská technologie	68 dny	21.1. 22	29.3. 22																																				
21	Uzlový bod - dokončení 10 oparečních sálů v 2. a 3. NP objektu SO 01 (840 dnů)	1 den	17.3. 22	17.3. 22																																				
22	SO 08 Nástavba nad pavilone CH1, magnetická rezonance	547 dny	2.12. 19	31.5. 21																																				
23	Bourací práce	105 dny	1.2. 20	15.5. 20																																				
24	Architektonicko-stavební a konstrukční část	547 dny	2.12. 19	31.5. 21																																				
25	ZTI - vodovod	119 dny	30.4. 20	26.8. 20																																				
26	ZTI - kanalizace	119 dny	30.4. 20	26.8. 20																																				
27	Silnoproud	126 dny	7.5. 20	9.9. 20																																				
28	Chlazení	100 dny	15.5. 20	22.8. 20																																				
29	Slaboproud	126 dny	7.5. 20	9.9. 20																																				
30	EPS, evakuační rozhlas	90 dny	7.5. 20	4.8. 20																																				
31	Vytápění	116 dny	30.4. 20	23.8. 20																																				
32	Medicínální plyny	51 dny	5.6. 20	25.7. 20																																				
33	Vzduchotechnika	100 dny	15.5. 20	22.8. 20																																				
34	Měření a regulace	90 dny	11.5. 20	8.8. 20																																				
35	PS 02 Lékařská technologie	20 dny	24.3. 21	12.4. 21																																				
36	Uzlový bod - dokončení objektu SO 08 (550 dnů)	1 den	31.5. 21	31.5. 21																																				
37	SO 03 Přeložky a venkovní rozvody	55 dny	2.12. 19	25.1. 20																																				
38	SO 04 Zpevněné plochy	92 dny	14.12. 21	15.3. 22																																				
39	PS 01 Trafostanice	55 dny	2.12. 19	25.1. 20																																				
40	VRN Vedlejší a ostatní náklady	900 dny	21.11. 19	8.5. 22																																				

Úkol Rozdělení Milník Souhrnný Souhrn projektu