

Harmonogram stavby: 068/C/2019 ZUS Brno, Slunná 193/11-přístavba spojovacího krčku - nabídka

Zhotovitel: KALHA a.s.

Číslo	Název	Začátek činnosti	Konec činnosti	Cena (Kč)	Mh	Počet prac. dnů	březen 2020				duben 2020				květen 2020				červen 2020				červenec 2020				srpen 2020
							1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	
068/C/2019	ZUS Brno, Slunná 193/11-přístavba spoj.	02.03.2020	11.07.2020	9 687 742	8 377	1 170	103	102	206	479	346	320	336	478	459	517	550	771	546	520	630	650	460	317	212	225	1
D.1.4.4	MaR	01.06.2020	06.07.2020	242 245	0	26																					
01	MaR	01.06.2020	06.07.2020	242 245	0	26																					
M22	Montáž sčítádel a zabezpeč. techniky	01.06.2020	06.07.2020	242 245	0	26																					
D.1.4.3	VZT, chlazení	01.06.2020	06.07.2020	275 872	0	26																					
VZT	VZT	01.06.2020	06.07.2020	275 872	0	26																					
728	Vzduchotechnika	01.06.2020	06.07.2020	275 872	0	26																					
D.1.4.8	SLP	11.06.2020	06.07.2020	204 678	0	41																					
01	SLP	11.06.2020	06.07.2020	204 678	0	41																					
M21	Elektrická omítka	11.06.2020	06.07.2020	204 678	0	41																					
D.1.4.7	NN	11.06.2020	06.07.2020	573 151	0	41																					
01	NN	11.06.2020	06.07.2020	573 151	0	41																					
M21	Elektrická omítka	11.06.2020	06.07.2020	573 151	0	41																					
D.1.4.1	Vývěp	04.06.2020	16.07.2020	430 777	188	54																					
01	Vývěp	04.06.2020	16.07.2020	430 777	188	54																					
730	Ústřední vytápění	04.06.2020	16.07.2020	75 800	6	54																					
731	Kotelny	04.06.2020	16.07.2020	159 205	49	54																					
733	Rozvod potrubí	04.06.2020	16.07.2020	102 377	70	54																					
734	Armatury	04.06.2020	16.07.2020	35 420	13	54																					
735	Otopná tělesa	04.06.2020	16.07.2020	58 175	26	54																					
02	Rozpočet ÚT	04.06.2020	16.07.2020	710 810	614	54																					
03	Vývěpní sítě	04.06.2020	16.07.2020	557 858	264	54																					
730	Ústřední vytápění	04.06.2020	16.07.2020	75 800	6	54																					
733	Rozvod potrubí	04.06.2020	16.07.2020	180 533	115	54																					
734	Armatury	04.06.2020	16.07.2020	23 185	15	54																					
735	Otopná tělesa	04.06.2020	16.07.2020	208 840	127	54																					
1	stavební výpomoc	04.06.2020	16.07.2020	133 851	350	54																					
61	Úpravy povrchů vnitřní	04.06.2020	16.07.2020	9 893	32	54																					
94	Lešení a stavební výťahy	04.06.2020	16.07.2020	4 595	11	54																					
95	Dokončovací konstrukce na pozemních	04.06.2020	16.07.2020	22 140	64	54																					
96	Bourání konstrukcí	04.06.2020	16.07.2020	14 488	67	26																					
99	Stavění železobetonových	04.06.2020	16.07.2020	2 805	13	54																					
N901	Náklady na materiál	04.06.2020	16.07.2020	45 184	0	54																					
768	Konstrukce truhlářské	04.06.2020	16.07.2020	18 714	78	54																					
768	Podlahy	04.06.2020	16.07.2020	3 050	15	54																					
784	Malby	01.06.2020	13.07.2020	10 148	42	31																					
D98	Přesuny sítí a vybavených hmot	04.06.2020	16.07.2020	2 820	6	54																					
0	VN+ON	04.06.2020	16.07.2020	19 001	0	54																					
0	Vedlejší náklady	04.06.2020	16.07.2020	11 700	0	54																					
0	Ostatní náklady	04.06.2020	16.07.2020	7 301	0	54																					
SO 001	Spojovací vršek	02.03.2020	31.07.2020	7 003 444	7 568	1 170	103	102	206	479	346	320	336	478	459	517	550	771	546	520	630	650	460	317	212	225	1
1	stavební část	02.03.2020	31.07.2020	6 564 732	7 568	1 170																					
1	Zemní práce	02.03.2020	06.04.2020	227 276	248	26																					
18	Povrchové úpravy terénu	20.07.2020	30.07.2020	19 598	31	27																					
2	Základy a zdivo z cihel	02.03.2020	07.04.2020	112 575	51	27																					
3	Systém a kompletní konstrukce	06.03.2020	26.04.2020	326 323	212	37																					
311	Sádkoarmaturní konstrukce	27.04.2020	25.06.2020	171 927	307	44																					
4	Vodorovné konstrukce	23.03.2020	21.05.2020	253 383	256	44																					
5	Komunikace	26.06.2020	26.07.2020	75 886	54	22																					
61	Úpravy povrchů vnitřní	27.04.2020	14.07.2020	125 852	451	67																					
62	Úpravy povrchů vnitřní	15.06.2020	15.07.2020	18 237	82	25																					
63	Podlahy a podlahové konstrukce	13.04.2020	02.08.2020	131 303	130	37																					
91	Úpravy práce na komunikaci	15.06.2020	07.07.2020	23 876	53	17																					
93	Dokončovací práce na vnějších staveb	04.06.2020	27.08.2020	13 648	21	15																					
94	Lešení a stavební výťahy	18.05.2020	22.07.2020	28 672	80	48																					
95	Dokončovací konstrukce na pozemních	06.04.2020	07.07.2020	206 406	333	67																					
96	Bourání konstrukcí	02.03.2020	31.07.2020	211 676	804	110																					
99	Stavění železobetonových	02.03.2020	31.07.2020	108 515	453	110																					
0	pomocné výpomocí neochoval	02.03.2020	02.03.2020	0	0	1																					
711	Izolace proti vodě	16																									

