

ID	Režim úkolu	Název úkolu	Doba trvání	Zahájení	Dokončení	Předchůdci	Náklady	Čtvrt. 4, 2019												Čtvrt. 1, 2020			Čtvrt. 2, 2020			Čtvrt. 3, 2020			Čtvrt. 4, 2020			Čtvrt. 1, 2021			Čtvrt. 2, 2021		
								IX	X	XI	XII	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	I	II	III	IV	V									
1		BD Janáčková	567 dny	07.10. 19	26.04. 21		63 778 952,69 Kč																														
2		VRN	567 dny	07.10. 19	26.04. 21		370 000,00 Kč																														
3		Zřízení staveniště	1 den	07.10. 19	08.10. 19		70 000,00 Kč																														
4		Provoz	564 dny	07.10. 19	23.04. 21	3SS	250 000,00 Kč																														
5		Odstranění staveniště	3 dny	23.04. 21	26.04. 21	4	50 000,00 Kč																														
6		Stavba	548 dny	25.10. 19	25.04. 21		63 408 952,69 Kč																														
7		Spodní stavba	293 dny	30.10. 19	18.08. 20		5 030 354,63 Kč																														
8		Bourání betonu pod zám. dl.	35 dny	13.11. 19	18.12. 19	12SS-7 dny	40 011,70 Kč																														
9		Zemní práce	35 dny	22.12. 19	26.01. 20	12	1 160 113,34 Kč																														
10		Bourání skrytých konstrukcí	7 dny	27.12. 19	03.01. 20	9SS+5 dny	228 548,73 Kč																														
11		Bourání valchařské strouhy	21 dny	30.10. 19	20.11. 19	76	531 531,02 Kč																														
12		Piloty a mikropiloty	32 dny	20.11. 19	22.12. 19	11	1 669 825,54 Kč																														
13		Základové kce	75 dny	26.01. 20	10.04. 20	9	1 000 000,00 Kč																														
14		Hydroizolace	80 dny	05.02. 20	18.08. 20	13SS+10 dny	400 324,30 Kč																														
15		Svislé konstrukce	294 dny	11.01. 20	31.10. 20		13 715 183,87 Kč																														
16		Oprava rohu Pobialova 23	14 dny	11.01. 20	25.01. 20	12FS+20 dny	70 609,62 Kč																														
17		Monolity	165 dny	15.04. 20	27.09. 20	13SS+80 dny	10 383 768,62 Kč																														
18		Schodiště	173 dny	05.05. 20	25.10. 20	17SS+20 dny;16SS+20	200 000,00 Kč																														
19		Vyzdivky	103 dny	20.07. 20	31.10. 20		3 060 805,63 Kč																														
20		Střecha	119 dny	01.11. 20	28.02. 21		1 379 530,82 Kč																														
21		Střešní kce	119 dny	01.11. 20	28.02. 21	19FS+1 den	1 196 104,48 Kč																														
22		Klempířské kce	119 dny	01.11. 20	28.02. 21	21SS	183 426,34 Kč																														
23		Výplně otvorů	249 dny	17.08. 20	23.04. 21		10 147 544,22 Kč																														
24		Venkovní	105 dny	17.08. 20	30.11. 20	19SS+28 dny	9 408 250,87 Kč																														
25		Vnitřní ocelové	5 dny	15.02. 21	20.02. 21	46SS	86 400,00 Kč																														
26		Vrata	5 dny	15.02. 21	20.02. 21	46SS	308 700,00 Kč																														
27		Žaluzie	10 dny	13.04. 21	23.04. 21	46FS-5 dny	344 193,35 Kč																														
28		Terasy	30 dny	28.02. 21	30.03. 21		304 329,80 Kč																														
29		Terasy	30 dny	28.02. 21	30.03. 21	22	304 329,80 Kč																														
30		KZS	104 dny	16.11. 20	28.02. 21		7 656 034,12 Kč																														
31		KZS	104 dny	16.11. 20	28.02. 21	19FS+16 dny	3 117 868,84 Kč																														
32		Zábradlí, žiletky	104 dny	16.11. 20	28.02. 21	31SS	4 012 263,48 Kč																														
33		Klempířské kce	104 dny	16.11. 20	28.02. 21	31SS	525 901,80 Kč																														
34		Vodorovné kce	77 dny	30.11. 20	15.02. 21		1 038 002,72 Kč																														
35		Cemflow	72 dny	05.12. 20	15.02. 21	36SS+5 dny	682 415,94 Kč																														
36		Tepelné izolace	72 dny	30.11. 20	10.02. 21		355 586,78 Kč																														
37		Úpravy povrchů	167 dny	14.09. 20	28.02. 21		3 815 596,81 Kč																														
38		Omitky	90 dny	14.09. 20	13.12. 20	61SS+42 dny	2 531 038,94 Kč																														
39		SDK	97 dny	23.11. 20	28.02. 21		1 284 557,87 Kč																														
40		Obklady a dlažby	69 dny	25.01. 21	04.04. 21		1 950 363,75 Kč																														
41		Hydroizolace	50 dny	25.01. 21	16.03. 21	35SS+51 dny	132 496,56 Kč																														
42		Obklady	50 dny	30.01. 21	21.03. 21	41SS+5 dny	713 328,05 Kč																														
43		Dlažby	46 dny	17.02. 21	04.04. 21	42SS+18 dny	1 104 539,14 Kč																														
44		Malby a nátěry	62 dny	15.02. 21	18.04. 21		426 517,22 Kč																														
45		Nátěry	5 dny	15.02. 21	20.02. 21		93 951,80 Kč																														
46		Malby	62 dny	15.02. 21	18.04. 21	45SS	332 565,42 Kč																														
47		Povlakové krytiny	65 dny	25.01. 21	31.03. 21		1 386 552,42 Kč																														
48		Povlakové krytiny	65 dny	25.01. 21	31.03. 21	41SS	1 386 552,42 Kč																														
49		Lešení	319 dny	15.04. 20	28.02. 21		506 536,00 Kč																														
50		Lešení	118 dny	02.11. 20	28.02. 21	31SS-14 dny	396 296,00 Kč																														
51		Prostorové lešení	300 dny	15.04. 20	09.02. 21	17SS	110 240,00 Kč																														
52		Kompletace	55 dny	01.03. 21	25.04. 21		3 810 790,00 Kč																														
53		Kuchyňské linky	30 dny	01.03. 21	31.03. 21	48SS+35 dny	1 408 020,00 Kč																														
54		Dveře	14 dny	01.04. 21	15.04. 21	53SS+31 dny	2 225 270,00 Kč																														
55		Úklid	19 dny	06.04. 21	25.04. 21	54SS+5 dny	177 500,00 Kč																														
56		Výtah	14 dny	01.02. 20	15.02. 20		680 000,00 Kč																														
57		Výtah	14 dny	01.02. 20	15.02. 20		680 000,00 Kč																														
58		Ostatní	500 dny	06.12. 19	19.04. 21		210 005,42 Kč																														
59		Ostatní	500 dny	06.12. 19	19.04. 21	3SS+60 dny	210 005,42 Kč																														
60		ZTI	260 dny	03.08. 20	20.04. 21		2 571 639,63 Kč																														
61		Rozvody	209 dny	03.08. 20	28.02. 21		2 471 639,63 Kč																														
62		Kompletace	15 dny	05.04. 21	20.04. 21	43FS+1 den	100 000,00 Kč																														
63		ÚT	209 dny	03.08. 20	28.02. 21		2 561 258,76 Kč																														
64		ÚT	209 dny	03.08. 20	28.02. 21		2 561 258,76 Kč																														
65		Elektroinstalace	195 dny	03.08. 20	14.02. 21		3 057 313,00 Kč																														
66		Silnoproud	195 dny	03.08. 20	14.02. 21		2 370 046,00 Kč																														
67		Slaboproud	195 dny	03.08. 20	14.02. 21		687 267,00 Kč																														
68		VZT	134 dny	19.08. 20	31.12. 20		784 744,00 Kč																														
69		VZT	134 dny	19.08. 20	31.12. 20	19SS+30 dny	784 744,00 Kč																														
70		Exteriér	546 dny	25.10. 19	23.04. 21		2 376 655,50 Kč																														
71		Zpevněné plochy	67 dny	15.02. 21	23.04. 21	50FS-13 dny	1 000 737,65 Kč																														
72		Vodovodní přípojka	60 dny	14.07. 20	12.09. 20	17SS+90 dny;16SS+90	17 419,73 Kč																														
73		Kanalizační přípojka	60 dny	14.07. 20	12.09. 20	72SS	44 212,81 Kč																														
74		Plynovodní přípojka MNP	60 dny	14.07. 20	12.09. 20	72SS	515 163,00 Kč																														
75		Přeložka VO	22 dny	01.02. 21	23.02. 21	71SS-14 dny	193 507,63 Kč																														
76		Přeložení trakčního vedení I etap;	5 dny	25.10. 19	30.10. 19		491 773,00 Kč																														
77		Přeložení trakčního vedení II etap	30 dny	01.07. 20	30.07. 20		113 841,68 Kč																														