

ID	Režim úkolu	Název úkolu	Doba trvání	Zahájení	Dokončení	2021																							
						červen	02.08.	09.08.	16.08.	23.08.	30.08.	06.09.	13.09.	20.09.	27.09.	říjen	04.10.	11.10.	18.10.	25.10.	listopad	01.11.	08.11.	15.11.	22.11.	prosinec	29.11.	06.12.	13.12.
1		LÉKAŘSKÁ FAKULTA	135 dny	05.08. 21	17.12. 21																								
2		VRN	132 dny	05.08. 21	15.12. 21																								
3		Provoz	132 dny	05.08. 21	15.12. 21																								
4		Odstranění zařízení staveniště	2 dny	18.10. 21	20.10. 21																								
5		ÚPRAVY POVRCHŮ_OMÍTKY	15 dny	05.08. 21	20.08. 21																								
6		Finální omítky	15 dny	05.08. 21	20.08. 21																								
7		HLINÍKOVÉ PRVKY	25 dny	10.10. 21	04.11. 21																								
8		2.NP	10 dny	10.10. 21	20.10. 21																								
9		1.NP	15 dny	20.10. 21	04.11. 21																								
10		POVRCHY PODLAH_POVLAKOVÉ	60 dny	30.09. 21	29.11. 21																								
11		2.NP	45 dny	30.09. 21	14.11. 21																								
12		1.NP	45 dny	15.10. 21	29.11. 21																								
13		ZTI	50 dny	04.09. 21	24.10. 21																								
14		Kompletace	50 dny	04.09. 21	24.10. 21																								
15		ÚT	50 dny	23.08. 21	12.10. 21																								
16		Kompletace	50 dny	23.08. 21	12.10. 21																								
17		VZT	50 dny	10.08. 21	29.09. 21																								
18		Kompletace	50 dny	10.08. 21	29.09. 21																								
19		VZT_MEDICINÁLNÍ PLYNY	50 dny	10.08. 21	29.09. 21																								
20		Kompletace	50 dny	10.08. 21	29.09. 21																								
21		ELEKTRO_SILNOPROUD	95 dny	12.08. 21	15.11. 21																								
22		Kompletace	95 dny	12.08. 21	15.11. 21																								
23		ELEKTRO_SLABOPROUD	50 dny	16.08. 21	05.10. 21																								
24		Kompletace	50 dny	16.08. 21	05.10. 21																								
25		SUCHÁ VÝSTAVBA	30 dny	05.08. 21	04.09. 21																								
26		SDK podhledy	30 dny	05.08. 21	04.09. 21																								
27		VÝTAH	60 dny	14.09. 21	13.11. 21																								
28		Stavební část	60 dny	14.09. 21	13.11. 21																								
29		DLAŽBY OBKLADY	20 dny	05.08. 21	25.08. 21																								
30		Dlažby	20 dny	05.08. 21	25.08. 21																								