

## Harmonogram stavby: 008-2021 Jaguár trek

Zhotovitel : KKS, spol. s r.o.  
Přiluky 386  
76001 Zlín

Číslo	Název	Začátek činnosti	Konec činnosti	duben 2021					květen 2021					červen 2021					červenec 2021					srpen 2021					září 2021					říjen 2021					listopad 2021					prosinec 2021					leden 2022					únor 2022					březen 2022				
				1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	5							
008-2021	Jaguár trek	06.04.2021	15.03.2022	[Blue bar]																																																											
SO 001	Zakázka - Jaguáři	06.04.2021	15.03.2022	[Blue bar]																																																											
	SO_01_01: ASŘ, Zimní ubikace	17.05.2021	28.02.2022	[Blue bar]																																																											
	SO_01_02: TZB, Zimní ubikace	14.06.2021	28.02.2022	[Blue bar]																																																											
	SO_02_01: ASŘ, Vyhlička	14.06.2021	15.03.2022	[Blue bar]																																																											
	SO_03_01: ASŘ, Voliéra	09.08.2021	15.03.2022	[Blue bar]																																																											
	SO_03_02: TZB, Voliéra	16.08.2021	15.03.2022	[Blue bar]																																																											
	SO_04_01: ASŘ, Opěrná zeď - chodník	10.05.2021	02.07.2021	[Blue bar]																																																											
	SO_05_01: ASŘ, Opěrná zeď - mezivoliéra	19.07.2021	17.10.2021	[Blue bar]																																																											
	SO_06_01: ASŘ, Chodník	02.08.2021	15.03.2022	[Blue bar]																																																											
	SO_07_01: ASŘ, Septik	30.08.2021	14.11.2021	[Blue bar]																																																											
	IO_00_06_1: Připojka vody	13.09.2021	28.02.2022	[Blue bar]																																																											
	IO_00_07_1: Připojka plynu	13.09.2021	28.02.2022	[Blue bar]																																																											
	IO_00_08_1: Vnitroareálová přípojka silnoproudu	13.09.2021	28.02.2022	[Blue bar]																																																											
	IO_00_09_1: Vnitroareálová přípojka slaboproudu	13.09.2021	28.02.2022	[Blue bar]																																																											
	SO_08_01: Modelace terénu, Zemní práce	27.09.2021	15.03.2022	[Blue bar]																																																											
	SO_08_02: Modelace terénu, Zpevněná plocha	08.11.2021	10.03.2022	[Blue bar]																																																											
	SO_00_01: Dendrologie	06.04.2021	10.04.2021	[Blue bar]																																																											
	SO_00_02: Sejmutí ornice vč. roztažení	06.04.2021	15.03.2022	[Blue bar]																																																											
SO 002	Zakázka - Vlážek	06.04.2021	15.03.2022	[Blue bar]																																																											
	IO_00_01: Přeložka vodovodu pitného	10.05.2021	31.05.2021	[Blue bar]																																																											
	IO_00_02: Přeložka vodovodu užitkového	10.05.2021	31.05.2021	[Blue bar]																																																											
	IO_00_03: Přeložka splaškové kanalizace	10.05.2021	28.05.2021	[Blue bar]																																																											
	IO_00_04: Přeložka dešťové kanalizace	10.05.2021	22.05.2021	[Blue bar]																																																											
	IO_00_05: Připojka kanalizace	10.05.2021	02.06.2021	[Blue bar]																																																											
	IO_01: Silnoproud	26.07.2021	09.01.2022	[Blue bar]																																																											
	IO_02: Kanalizace	12.04.2021	08.05.2021	[Blue bar]																																																											
	SO: Trasa vlážku	06.04.2021	15.03.2022	[Blue bar]																																																											
VRN	VRN	06.04.2021	15.03.2022	[Blue bar]																																																											
	V01.: Průzkumné, geodetické a projektové práce	06.04.2021	18.12.2021	[Blue bar]																																																											
	V03.: Zařízení staveniště	06.04.2021	15.03.2022	[Blue bar]																																																											
	V04.: Inženýrská a koordinační činnost	06.04.2021	15.03.2022	[Blue bar]																																																											

IMS 0203 / 13

- práce přerušeny investorem  
 - klimatické vlivy

Ve Zlíně dne 30.12.2021

Ing. Radomír Kocman