

22011 - Hořice - LC Hlohova kaple

1.6.2022 - 27.7.2022

Popis	Začátek	Konec	Celk. cena [CZK]	Gantt chart timeline											
				T 20	Červen			Červenec				Srpen			
				23	T 22	T 23	T 25	T 26	T 28	T 29	T 31				
					30	6	13	20	27	4	11	18	25	1	
<b>Hořice - LC Hlohova kaple</b>	<b>01.06.2022</b>	<b>27.07.2022</b>	<b>1 208 555,89</b>		[Gantt bar from T20 to T31]										
<b>003 - 1L 4,0-20</b>	<b>01.06.2022</b>	<b>26.07.2022</b>	<b>749 632,76</b>		[Gantt bar from T20 to T29]										
	<b>01.06.2022</b>	<b>26.07.2022</b>	<b>749 632,76</b>		[Gantt bar from T20 to T29]										
Zemní práce	01.06.2022	13.06.2022	122 942,91		[Gantt bar from T20 to T23]										
Vodorovné konstrukce	08.06.2022	15.06.2022	1 473,90		[Gantt bar from T22 to T23]										
Komunikace pozemní	15.06.2022	15.07.2022	562 262,56		[Gantt bar from T25 to T28]										
Trubní vedení	08.06.2022	15.06.2022	1 420,00		[Gantt bar from T22 to T23]										
Přesun hmot	01.06.2022	26.07.2022	61 533,39		[Gantt bar from T20 to T29]										
<b>009.11 - samos...</b>	<b>08.06.2022</b>	<b>29.06.2022</b>	<b>76 931,18</b>		[Gantt bar from T22 to T26]										
	<b>08.06.2022</b>	<b>29.06.2022</b>	<b>76 931,18</b>		[Gantt bar from T22 to T26]										
Zemní práce	08.06.2022	16.06.2022	19 838,30		[Gantt bar from T22 to T23]										
Zakládání	15.06.2022	17.06.2022	1 792,50		[Gantt bar from T25 to T26]										
Komunikace pozemní	15.06.2022	27.06.2022	49 900,75		[Gantt bar from T25 to T28]										
Přesun hmot	08.06.2022	29.06.2022	5 399,63		[Gantt bar from T22 to T26]										
<b>009.21 - svodn...</b>	<b>29.06.2022</b>	<b>21.07.2022</b>	<b>100 864,27</b>		[Gantt bar from T29 to T31]										
	<b>29.06.2022</b>	<b>21.07.2022</b>	<b>100 864,27</b>		[Gantt bar from T29 to T31]										
Zemní práce	29.06.2022	06.07.2022	10 332,80		[Gantt bar from T29 to T30]										
Komunikace pozemní	06.07.2022	21.07.2022	90 360,00		[Gantt bar from T30 to T31]										
Přesun hmot	29.06.2022	19.07.2022	171,47		[Gantt bar from T29 to T31]										
<b>009.20 - vsako...</b>	<b>29.06.2022</b>	<b>29.06.2022</b>	<b>14 532,99</b>		[Gantt bar from T29 to T29]										
	29.06.2022	29.06.2022	14 532,99		[Gantt bar from T29 to T29]										
<b>009.13 - sjezd...</b>	<b>06.07.2022</b>	<b>27.07.2022</b>	<b>266 594,69</b>		[Gantt bar from T30 to T31]										
	<b>06.07.2022</b>	<b>27.07.2022</b>	<b>266 594,69</b>		[Gantt bar from T30 to T31]										
Zemní práce	06.07.2022	14.07.2022	30 508,89		[Gantt bar from T30 to T31]										
Zakládání	13.07.2022	15.07.2022	10 489,23		[Gantt bar from T31 to T31]										
Komunikace pozemní	13.07.2022	25.07.2022	208 716,51		[Gantt bar from T31 to T31]										
Ostatní konstrukce a práce, bour...	20.07.2022	22.07.2022	7 791,00		[Gantt bar from T31 to T31]										
Přesun hmot	06.07.2022	27.07.2022	9 089,06		[Gantt bar from T30 to T31]										

