

### Harmonogram practical

|                                                            |             |            |            | březen 2023 |         |         | duben 2023 |         |         | květen 2023 |        |        |         |         | červen 2023 |        |         |         | červenec 2023 |        |         |         | srpen 2023 |         |        |         | září 2023 |         |        |         | říjen 2023 |         |         |         | listopad 2023 |          |          |         | prosinec 2023 |          |          |         |  |
|------------------------------------------------------------|-------------|------------|------------|-------------|---------|---------|------------|---------|---------|-------------|--------|--------|---------|---------|-------------|--------|---------|---------|---------------|--------|---------|---------|------------|---------|--------|---------|-----------|---------|--------|---------|------------|---------|---------|---------|---------------|----------|----------|---------|---------------|----------|----------|---------|--|
| Název díla                                                 | Doba trvání | Zahájení   | Dokončení  | 13.3.23     | 20.3.23 | 27.3.23 | 3.4.23     | 10.4.23 | 17.4.23 | 24.4.23     | 1.5.23 | 8.5.23 | 15.5.23 | 22.5.23 | 29.5.23     | 5.6.23 | 12.6.23 | 19.6.23 | 26.6.23       | 3.7.23 | 10.7.23 | 17.7.23 | 24.7.23    | 31.7.23 | 7.8.23 | 14.8.23 | 21.8.23   | 28.8.23 | 4.9.23 | 11.9.23 | 18.9.23    | 25.9.23 | 2.10.23 | 9.10.23 | 16.10.23      | 23.10.23 | 30.10.23 | 6.11.23 | 13.11.23      | 20.11.23 | 27.11.23 | 4.12.23 |  |
| Rekonstrukce pěší komunikace v areálu ÚD Hostivař          | 278 dní     | 13.03.2023 | 07.12.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| Předání staveniště a zahájení prací                        | 1 den       | 13.03.2023 | 13.03.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| 1. ETAPA                                                   | 120 dní     | 13.03.2023 | 10.07.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| SO 101 Komunikace                                          | 120 dní     | 13.03.2023 | 10.07.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| Bourací a zemní práce                                      | 49 dní      | 13.03.2023 | 30.04.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| Podkladní vrstvy a pokládka obrub                          | 26 dní      | 29.05.2023 | 25.06.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| Asfaltové vrstvy                                           | 18 dní      | 23.06.2023 | 10.07.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| SO 102 Sanace podkladních vrstev (100 % plochy komunikace) | 26 dní      | 17.04.2023 | 14.05.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| SO 301 Odvodnění                                           | 35 dní      | 01.05.2023 | 04.06.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| SO 901 VRN                                                 | 120 dní     | 13.03.2023 | 10.07.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| Dokončovací práce                                          | 10 dní      | 01.07.2023 | 10.07.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| 2. ETAPA                                                   | 80 dní      | 11.07.2023 | 28.09.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| SO 101 Komunikace                                          | 80 dní      | 11.07.2023 | 28.09.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| Bourací a zemní práce                                      | 42 dní      | 11.07.2023 | 21.08.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| Podkladní vrstvy a pokládka obrub                          | 14 dní      | 08.09.2023 | 21.09.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| Asfaltové vrstvy                                           | 9 dní       | 20.09.2023 | 28.09.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| SO 102 Sanace podkladních vrstev (100 % plochy komunikace) | 20 dní      | 15.08.2023 | 03.09.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| SO 301 Odvodnění                                           | 14 dní      | 28.08.2023 | 10.09.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| SO 901 VRN                                                 | 80 dní      | 11.07.2023 | 28.09.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| Dokončovací práce                                          | 7 dní       | 22.09.2023 | 28.09.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| 3. ETAPA                                                   | 63 dní      | 29.09.2023 | 30.11.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| SO 101 Komunikace                                          | 63 dní      | 29.09.2023 | 30.11.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| Bourací a zemní práce                                      | 31 dní      | 29.09.2023 | 29.10.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| Podkladní vrstvy a pokládka obrub                          | 14 dní      | 10.11.2023 | 23.11.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |
| Asfaltové vrstvy                                           | 9 dní       | 22.11.2023 | 30.11.2023 |             |         |         |            |         |         |             |        |        |         |         |             |        |         |         |               |        |         |         |            |         |        |         |           |         |        |         |            |         |         |         |               |          |          |         |               |          |          |         |  |