

Rok					2023												2024																																																										
Měsíc					Červenec			Srpen			Září			Říjen			Listopad			Prosinec			Leden			Únor			Březen			Duben			Květen			Červen			Červenec			Srpen																															
Týden					27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35
Název oddílu	Začátek	Konec	Rezerva od	Rezerva do																																																																							
Rekonstrukce objektu SO 05 - Pavilon "E"																																																																											
Celková doba realizace	17.07.2023	30.08.2024																																																																									
Zahájení prací	17.07.2023																																																																										
Příprava stavebního a vybudování ZS	17.07.2023	30.07.2023	21.07.2023	05.08.2023																																																																							
Bourací, zemní a zakládací práce pavilonu E	21.07.2023	15.03.2024	15.03.2024	30.03.2024																																																																							
Demontáž výtahu a bourání strojovny výtahu	10.11.2023	30.11.2023	30.11.2023	15.12.2023																																																																							
Bourání stávající střešní krytiny vč. skidby stř. pláště	03.01.2024	20.02.2024	20.02.2024	10.03.2024																																																																							
Zemní a zakládací práce nadzemní chodby*	01.08.2023	10.10.2023	10.10.2023	05.11.2023																																																																							
Hrubé stavební práce pavilonu E	05.08.2023	31.03.2024	31.03.2024	30.04.2024																																																																							
Výstavba konstrukce nadzemní chodby*	10.12.2023	30.04.2024	30.04.2024	06.05.2024																																																																							
Hrubé stavební práce nadzemní chodby*	15.04.2024	30.06.2024	30.06.2024	15.07.2024																																																																							
Finální stavební práce pavilonu E, nadzemní chodba	01.07.2024	25.08.2024	25.08.2024	30.08.2024																																																																							
Realizace rozvodů, TZB, EI a technologie- pavilon E a nadzemní chodba	01.05.2024	15.06.2024	15.06.2024	30.06.2024																																																																							
Zpevnění plochy	01.06.2024	15.08.2024	15.08.2024	30.08.2024																																																																							
Dokončovací práce pavilonu E, nadzemní chodba	15.06.2024	31.07.2024	31.07.2024	28.08.2024																																																																							
Předání díla	31.08.2024	31.08.2024																																																																									

\*termíny výstavby nadzemní chodby jsou orientační, nutno koordinovat s provozem ONK

V Zásnukách dne 1.2.2024

Vypracoval: [redacted]

