

Harmonogram stavby "Rekonstrukce ulice Erbenova"

Popis	Měsíc			Srpen 2017																															Září 2017																											
	Týden			32. T						33. T						34. T						35. T						36. T						37. T						38. T						39. T						40. T										
	Den			1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28
	Začátek	Konec	Délka trvání																																																											
Rekonstrukce ulice Erbenova	01. 08. 2017	28. 09. 2017	43,00																																																											
Vedlejší a ostatní náklady	01. 08. 2017	28. 09. 2017	43,00																																																											
Elektromontáže	05. 09. 2017	22. 09. 2017	13,70																																																											
Přípravné a přidružené práce	01. 08. 2017	22. 08. 2017	15,83																																																											
Odkopávky a prokopávky	15. 08. 2017	24. 08. 2017	8,00																																																											
Hloubené vykopávky	22. 08. 2017	24. 08. 2017	2,39																																																											
Konstrukce ze zemin	22. 08. 2017	01. 09. 2017	9,00																																																											
Hloubení pro podzemní stěny, ražení a hloubení důlní	29. 08. 2017	04. 09. 2017	5,00																																																											
Úprava podloží a základové spáry	15. 08. 2017	01. 09. 2017	13,37																																																											
Zdi přehradní a opěrné	21. 08. 2017	28. 08. 2017	6,00																																																											
Podkladní a vedlejší konstrukce (kromě vozovek a železničního	15. 08. 2017	23. 08. 2017	7,00																																																											
Kryty pozemních komunikací, letišť a ploch z kameniva nebo živичné	06. 09. 2017	25. 09. 2017	14,00																																																											
Kryty pozemních komunikací, letišť a ploch dlážděných (předlažby)	22. 08. 2017	15. 09. 2017	18,13																																																											
Podlahy a podlahové konstrukce	19. 09. 2017	21. 09. 2017	3,00																																																											
Ostatní konstrukce a práce na trubním vedení	24. 08. 2017	05. 09. 2017	8,94																																																											
Doplňující kce a práce na pozemních komun. a zpevněných plochách	28. 08. 2017	20. 09. 2017	18,00																																																											
Bourání konstrukcí	01. 08. 2017	01. 08. 2017	0,04																																																											
Zemní práce při montážích	29. 08. 2017	04. 09. 2017	5,00																																																											

Ing. Lucie Heřmanová
prokuristka