

ČASOVÝ HARMONOGRAM																																																
Rok				2024																								2025																				
Měsíc				Červenec			Srpen			Září			Říjen			Listopad			Prosinec			Leden				Únor				březen				duben				květen										
Číslo týdne				1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	
Název oddílu	Začátek	Konec	Rezerva od	Rezerva do																																												
Celková doba realizace	15.7.2024	7.5.2024																																														
Převzetí staveniště	15.7.2024	15.7.2024																																														
Příprava stavebníste a vybudování ZS	16.7.2024	18.7.2024	16.7.2024	28.7.2024																																												
Zemní práce a zakládání	29.7.2024	10.10.2024	29.7.2024	14.10.2024																																												
Hrubé stavební práce	15.10.2024	28.2.2025	15.10.2025	16.3.2025																																												
Finální stavební práce	17.3.2025	21.4.2025	17.3.2025	27.4.2025																																												
Realizace přípojek a rozvodů, TZB, EI a technologie	3.2.2025	9.3.2025	3.2.2025	16.3.2025																																												
Dokončovací práce	1.4.2025	30.4.2025	1.4.2025	6.5.2025																																												
Zpevněné plochy	10.3.2025	30.4.2025	10.3.2025	6.5.2025																																												
Předání díla	7.5.2025	7.5.2025																																														

* termín předání a převzetí díla je orientační a může se měnit na základě termínu podpisu smlouvy

