

ID		Režim úkolu	Název úkolu	Doba trvání	Zahájení	Dokončení	Čtvrt. 3, 2024			Čtvrt. 4, 2024			Čtvrt. 1, 2025			Čtvrt. 2, 2025			Čtvrt.
							VII	VIII	IX	X	XI	XII	I	II	III	IV	V	VI	VII
1			Revitalizace objektu Slovan	147 dny	22.01. 25	17.06. 25													
2			Demolice a Zakládání	147 dny	22.01. 25	17.06. 25													
3			Dodatek č.5	38 dny	22.01. 25	28.02. 25													
4			demolice nosné konstrukce	38 dny	22.01. 25	28.02. 25													
5			Dodatek č.6	109 dny	01.03. 25	17.06. 25													
6			příprava pilotovacích rovin	14 dny	01.03. 25	14.03. 25													
7			pilotové založení	30 dny	10.03. 25	08.04. 25													
8			kanalizace	35 dny	09.04. 25	13.05. 25													
9			základové monolitické konstrukce	45 dny	04.05. 25	17.06. 25													

Projekt: Slovan_HMG_250228_d Datum: 28.02. 25	Úkol		Ruční úkoly zahrnuté v souhrnném úkolu	
	Rozdělení		Ruční souhrn	
	Milník		Pouze zahájení	
	Souhrnný		Pouze s datem dokončení	
	Souhrn projektu		Vnější úkoly	
	Neaktivní úkol		Vnější milník	
	Neaktivní milník		Konečný termín	
	Neaktivní souhrn		Průběh	
	Ruční úkol		Průběh ručně zadaného úkolu	
	Pouze s dobou trvání			