

HARMONOGRAM

SOŠ - COPaG POD BALKÁNEM 599/2

ID	Task Name	Doba trvání	Zahájení	Dokončení	2025										Čtvrt. 4. listopad				
					025 34	35	září 2025 36 37 38 39				říjen 2025 40 41 42 43 44								
1	 SOŠ – COP a G	77 dny	25.08. 25	09.11. 25															
2	 Zřízení staveniště + přípravné práce, lešení	10 dny	25.08. 25	03.09. 25															
3	 Bourání konstrukcí - demontáže	14 dny	01.09. 25	14.09. 25															
4	 Konstrukce tesařské	21 dny	08.09. 25	28.09. 25															
5	 Konstrukce klempířské	42 dny	22.09. 25	02.11. 25															
6	 Krytiny	42 dny	22.09. 25	02.11. 25															
7	 Zámečnické konstrukce	14 dny	20.10. 25	02.11. 25															
8	 Nátěry	14 dny	15.09. 25	28.09. 25															
9	 Hromosvod	7 dny	20.10. 25	26.10. 25															
10	 Demontáž lešení, úklid staveniště - předání stavby	7 dny	03.11. 25	09.11. 25															