

P EDPOKLÁDANÝ HARMONOGRAM PRACÍ

ID	Název úkolu	Doba trvání	Zahájení	Dokončení	květen							červen							červenec							srpen							září							říjen																
					18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39							40							41							42									
					1. - 31.							1. - 30.							1. - 31.							1. - 31.							1. - 23.							24.	25.	26.	27.	28.	29.	30.	1.	2.	3.	4.	5.	6.	7.	8.	9.	10.
1	Podpis SoD	0 dní	7.5.2018	7.5.2018	◆ 7.5.																																																			
2	Objednání a dodání materiálu (potrubí, armatury)	80 dní	7.5.2018	25.7.2018	[Solid blue bar from 7.5. to 25.7.2018]																																																			
3	Výroba jeřkovacích komor v areálu HOMOLA a.s.	60 dní	26.7.2018	23.9.2018																																																				
4	Svářečské a montážní práce	26 dní	26.7.2018	20.8.2018	[Solid blue bar from 26.7. to 20.8.2018]																																																			
5	NDT kontrola svarů	3 dny	21.8.2018	23.8.2018	[Solid blue bar from 21.8. to 23.8.2018]																																																			
6	Případná oprava svarů s NDT kontrolou	4 dny	24.8.2018	27.8.2018	[Solid blue bar from 24.8. to 27.8.2018]																																																			
7	Tlaková zkouška	7 dní	28.8.2018	3.9.2018	[Solid blue bar from 28.8. to 3.9.2018]																																																			
8	Nátěr komor	12 dní	4.9.2018	15.9.2018	[Solid blue bar from 4.9. to 15.9.2018]																																																			
9	Cetrifikace	8 dní	16.9.2018	23.9.2018	[Solid blue bar from 16.9. to 23.9.2018]																																																			
10	Vlastní práce v areálu CTR Nelahozeves	11 dní	24.9.2018	4.10.2018																																																				
11	Přípravné práce, návoz materiálu, školení	1 den	24.9.2018	24.9.2018	[Solid blue bar from 24.9.2018]																																																			
12	Předání pracoviště	0 dní	24.9.2018	24.9.2018																																																				
13	Výběr místa řezů	1 den	25.9.2018	25.9.2018	[Solid blue bar from 25.9.2018]																																																			
14	Komora Z1	2 dny	26.9.2018	27.9.2018																																																				
15	Demontáže	0,5 dne	26.9.2018	26.9.2018	[Solid blue bar from 26.9.2018]																																																			
16	Bezejiskrové řezání	3 hodiny	26.9.2018	26.9.2018	[Solid blue bar from 26.9.2018]																																																			
17	Balonování potrubí	1 hodina	26.9.2018	26.9.2018	[Solid blue bar from 26.9.2018]																																																			
18	Dekontaminace potrubí	1 hodina	26.9.2018	26.9.2018	[Solid blue bar from 26.9.2018]																																																			
19	Jílové zátky	1 hodina	26.9.2018	26.9.2018	[Solid blue bar from 26.9.2018]																																																			
20	Zaměření délek nového připojovacího potrubí na komoru	1 hodina	26.9.2018	26.9.2018	[Solid blue bar from 26.9.2018]																																																			
21	Montáže	1,5 dní	26.9.2018	27.9.2018	[Solid blue bar from 26.9.2018 to 27.9.2018]																																																			
22	Úprava podpěr pro komoru	2 hodin	26.9.2018	26.9.2018	[Solid blue bar from 26.9.2018]																																																			
23	Osazení a přivaření komory vč. odboček	10 hodin	26.9.2018	27.9.2018	[Solid blue bar from 26.9.2018 to 27.9.2018]																																																			
24	Provedení NDT kontrol	3 hodin	27.9.2018	27.9.2018	[Solid blue bar from 27.9.2018]																																																			
25	Rezerva	10 hodin	27.9.2018	27.9.2018	[Solid blue bar from 27.9.2018]																																																			
26	Vytažení balonů a vyčištění potrubí od jílových zátek	1 hodina	27.9.2018	27.9.2018	[Solid blue bar from 27.9.2018]																																																			
27	Příprava na výměnu komory Z2	8 dní	27.9.2018	5.10.2018	[Solid blue bar from 27.9.2018 to 5.10.2018]																																																			
28	Komora Z2	2 dny	5.10.2018	6.10.2018																																																				
29	Demontáže	0,5 dne	5.10.2018	5.10.2018	[Solid blue bar from 5.10.2018]																																																			
30	Bezejiskrové řezání	3 hodin	5.10.2018	5.10.2018	[Solid blue bar from 5.10.2018]																																																			
31	Balonování potrubí	1 hodina	5.10.2018	5.10.2018	[Solid blue bar from 5.10.2018]																																																			
32	Dekontaminace potrubí	1 hodina	5.10.2018	5.10.2018	[Solid blue bar from 5.10.2018]																																																			
33	Jílové zátky	1 hodina	5.10.2018	5.10.2018	[Solid blue bar from 5.10.2018]																																																			
34	Zaměření délek nového připojovacího potrubí na komoru	1 hodina	5.10.2018	5.10.2018	[Solid blue bar from 5.10.2018]																																																			
35	Montáže	1,5 dní	5.10.2018	7.10.2018	[Solid blue bar from 5.10.2018 to 7.10.2018]																																																			
36	Úprava podpěr pro komoru	2 hodin	5.10.2018	5.10.2018	[Solid blue bar from 5.10.2018]																																																			
37	Osazení a přivaření komory vč. odboček	10 hodin	5.10.2018	6.10.2018	[Solid blue bar from 5.10.2018 to 6.10.2018]																																																			
38	Provedení NDT kontrol	3 hodin	6.10.2018	6.10.2018	[Solid blue bar from 6.10.2018]																																																			
39	Rezerva	10 hodin	6.10.2018	6.10.2018	[Solid blue bar from 6.10.2018]																																																			
40	Vytažení balonů a vyčištění potrubí od jílových zátek	1 hodina	6.10.2018	6.10.2018	[Solid blue bar from 6.10.2018]																																																			
41	Dokončovací práce	2 dny	7.10.2018	9.10.2018	[Solid blue bar from 7.10.2018 to 9.10.2018]																																																			
42	Nátěry svarů	1 den	7.10.2018	8.10.2018	[Solid blue bar from 7.10.2018]																																																			
43	Úklid	1 den	8.10.2018	9.10.2018	[Solid blue bar from 8.10.2018]																																																			
44	Vyklizení pracoviště	1 den	8.10.2018	9.10.2018	[Solid blue bar from 8.10.2018]																																																			
45	Dokumentace pro předání díla	7 dní	7.10.2018	14.10.2018	[Solid blue bar from 7.10.2018 to 14.10.2018]																																																			
46	Dokončení a předání díla	0 dní	14.10.2018	14.10.2018	◆ 14.10.																																																			