

Všechny otevřené	2025									2026																	
	Nov				Dec					Jan				Feb				Mar				Apr					
	W45	W46	W47	W48	W49	W50	W51	W52	W1	W2	W3	W4	W5	W6	W7	W8	W9	W10	W11	W12	W13	W14	W15	W16	W17	W18	
Task #183 • New • 03. 11. 2025 - 14. 11. 2025 Zemní práce + výkop patek	█																										
Task #184 • New • 17. 11. 2025 - 28. 11. 2025 Zakládání stavby - patky + příprava pro inženýrské sítě			█																								
Task #185 • New • 24. 11. 2025 - 05. 12. 2025 Ocelová konstrukce				█																							
Task #190 • New • 01. 12. 2025 - 03. 12. 2025 Výkop základové pásy + Vyrovnání pod podlahou					█																						
Task #188 • New • 04. 12. 2025 - 05. 12. 2025 Podkladní beton + zákl. pásy						█																					
Task #191 • New • 08. 12. 2025 - 19. 12. 2025 Střecha						█																					
Task #189 • New • 15. 12. 2025 - 19. 12. 2025 Hydroizolace								█																			
Task #192 • New • 05. 01. 2026 - 09. 01. 2026 Železobetonová deska 2NP									█																		
Task #193 • New • 12. 01. 2026 - 16. 01. 2026 Železobetonová deska 1NP										█																	
Task #186 • New • 19. 01. 2026 - 06. 02. 2026 Opláštění budovy											█																
Task #199 • New • 26. 01. 2026 - 30. 01. 2026 Ocelové schodiště												█															
Task #202 • New • 02. 02. 2026 - 06. 02. 2026 Lemování Exteriér													█														
Task #205 • New • 09. 02. 2026 - 13. 02. 2026 Vrata															█												
Task #196 • New • 09. 02. 2026 - 13. 02. 2026 Okapové svody															█												
Task #195 • New • 09. 02. 2026 - 13. 02. 2026 Vnitřní protipožární příčky															█												
Task #194 • New • 09. 02. 2026 - 13. 02. 2026 XPS kolem haly															█												
Task #200 • New • 16. 02. 2026 - 27. 02. 2026 Zámečnické práce																█											
Task #197 • New • 16. 02. 2026 - 13. 03. 2026 Elektroinstalace																█											
Task #201 • New • 02. 03. 2026 - 06. 03. 2026 Finální podlaha 2NP																	█										
Task #204 • New • 09. 03. 2026 - 13. 03. 2026 Finální podlaha 1NP																		█									
Task #206 • New • 16. 03. 2026 - 03. 04. 2026 Zpevněné plochy + dešťová nádrž																			█								
Task #198 • New • 16. 03. 2026 - 27. 03. 2026 SDK Podhledy																			█								
Task #203 • New • 23. 03. 2026 - 27. 03. 2026 Lemování interiér																				█							
Task #207 • New • 06. 04. 2026 - 20. 04. 2026 Dokončovací práce																						█					
Task #208 • New • 21. 04. 2026 - 29. 04. 2026 Čištění a úklid																								█			
Task #209 • New • žádné datum začátku - 30. 04. 2026 Předání																										█	

Tomáš Vitek

GOLDBECK Prefabeton s.r.o.

16 Sep 2025, 01:33 PM GMT+2