

HARMONOGRAM PROVÁDĚNÍ DÍLA

	14.5.2018	21.5.2018	28.5.2018	4.6.2018	11.6.2018	18.6.2018	25.6.2018	2.7.2018	9.7.2018	16.7.2018	23.7.2018
Převzetí staveniště	KOMPLET										
Demontážní a soutažní práce	C101, C103, C104	C105a, C105b	C108b, C110, C112	C113	C115, C116	C117	C119	C122, C122a	C123	C124, C125	C127
Stavební část - základní práce		C101, C103, C104	C105a, C105b	C108b, C110, C112	C113	C115, C116	C117	C119	C122, C122a	C123	C124, C125
ZTI			C101, C103, C104	C105a, C105b	C108b, C110, C112	C113	C115, C116	C117	C119	C122, C122a	C123
Elektroinstalace			C101, C103, C104	C105a, C105b	C108b, C110, C112	C113	C115, C116	C117	C119	C122, C122a	C123
VZT a chlazení				C101, C103, C104	C105a, C105b	C108b, C110, C112	C113	C115, C116	C117	C122, C122a	
Stavební část - dokončovací práce						C101, C103, C104	C105a, C105b	C108b, C110, C112	C113	C115, C116	C117
Dokumentace skutečného provedení											
Předání díla											



stavby, s.r.o.
Hlavní 2728/153, 141 00 PRAHA 4
DIČ: CZ49060104

Strana 1

30.7.2018	6.8.2018	13.8.2018	20.8.2018	27.8.2018	3.9.2018	10.9.2018	17.9.2018	24.9.2018	1.10.2018	8.10.2018	15.10.2018	22.10.2018	29.10.2018
	C130a, C130b	C131	C132, C133	C134	C135, C137	C138	C142, C143	C144, C145	C146, C147	C149b, C150			
	C129	C130a, C130b	C131	C132, C133	C134	C135, C137	C138	C142, C143	C144, C145	C146, C147	C149b, C150		
	C127	C129	C130a, C130b	C131	C132, C133	C134	C135, C137	C138	C142, C143	C144, C145	C146, C147	C149b, C150	
	C124, C125	C127	C130a, C130b	C131	C132, C133	C134	C135, C137	C138	C142, C143	C144, C145	C146, C147	C149b, C150	
	C124, C125	C129	C130a, C130b	C131	C132, C133	C134	C135, C137	C138	C142, C143	C144, C145	C146, C147	C149b, C150	
	C123	C127	C129	C130a, C130b	C131	C132, C133	C134	C135, C137	C142, C143	C144, C145	C146, C147	C149b, C150	
	C122, C122a	C123	C124, C125	C127	C129	C130a, C130b	C131	C132, C133	C134, C135	C136, C137	C138	C142, C143	C144, C145



stavění a obchodní společnost s.r.o.
Hlavní 2728/150, 141 00 PRAHA 4
DIČ: CZ49060104

Strana 2

