

Evidenční číslo Smlouvy Objednatele:
0224003525/2

Evidenční číslo Smlouvy Dodavatele:
1409169

DODATEK Č. 2 KE SMLouvĚ O DíLO NA DODÁVKU A MONTÁŽ

„REKONSTRUKCE TŘÍDÍRNÝ ZAVAZADEL V TERMINÁLU 1 A 2 A VÝMĚNA PŘÍSTROJŮ EDS“

(dále jen „**Dodatek**“):

Letiště Praha, a. s.

se sídlem: K letišti 1019/6, Ruzyně, 161 00 Praha 6
zapsaná v obchodním rejstříku vedeném Městským soudem v Praze, oddíl B, vložka 14003
IČO: 282 44 532
DIČ: CZ699003361
bankovní spojení: UniCredit Bank Czech Republic and Slovakia, a.s.
číslo účtu (CZK): 801812025/2700

(dále jen „**Objednatel**“)

a

Vanderlande Industries B.V.

se sídlem: Vanderlandelaan 2, RB 5466 Veghel, Nizozemí
zapsaná v obchodním registru vedeném Obchodní komorou Nizozemí, číslo 16017956
IČO: 16017956
DIČ: CZ681556429; NL001160102B01
bankovní spojení: Rabobank N.V.
číslo účtu (CZK): IBAN NL63 RABO 0153 2516 46 / BIC RABONL2U

(dále jen „**Dodavatel**“)

Objednatel a Dodavatel dále společně také „**Strany**“ či jednotlivě „**Strana**“

Preambule

Vzhledem k tomu, že:

- (A)** Strany spolu uzavřely dne 10. 12. 2018 smlouvu o dílo na dodávku a montáž „Rekonstrukce třídírný zavazadel v Terminálu 1 a 2 a výměna přístrojů EDS“ ev. č. Objednatele 0224003525 ve znění dodatku č. 1 ze dne 1. 6. 2020 (dále jen „**Smlouva**“ a „**Dodatek č. 1**“),
- (B)** během provádění prací byla zjištěna nutnost výměny zdvojených podlah na odbavovacích ostrovech č. 1, 2 a 3 v Terminálu 2 a č. 4 v Terminálu 1, kdy jejich technický stav nevyhovuje současným standardům požárně bezpečnostních řešení, a proto Objednatel vydal Pokyn k provedení změny č. 2,

dohodly se Strany v souladu s aplikovatelnými ustanoveními zákona č. 89/2012 Sb., občanský zákoník, v platném a účinném znění (dále jen „Občanský zákoník“), následovně:

I. ZMĚNY SMLOUVY

- 1.1** V důsledku změny Díla, popsané v Pokynu k provedení změny č. 2, který tvoří Přílohu č. 1 tohoto Dodatku, se Cena Díla zvyšuje z částky 1.496.178.912 Kč (slovy: jedna miliarda čtyři sta devadesát šest milionů sto

sedmdesát osm tisíc devět set dvanáct korun českých) bez DPH o částku 3.924.102,50 Kč (slovy: tři miliony devět set dvacet čtyři tisíc sto dva korun českých, padesát haléřů) bez DPH na 1.500.103.014,50 Kč (slovy: jedna miliarda pět set milionů sto tři tisíc čtrnáct korun českých, padesát haléřů) bez DPH. Z tohoto důvodu se ustanovení čl. 4.1 Smlouvy ruší a v plném rozsahu se nahrazuje novým textem v následujícím znění:

„4.1 Objednatel se zavazuje uhradit Dodavateli cenu za Dílo v celkové výši **1.500.103.014,50 Kč** (slovy: jedna miliarda pět set milionů sto tři tisíc čtrnáct korun českých, padesát haléřů) bez DPH (dále jen „Cena Díla“). DPH bude Dodavatelem uvedena na příslušné faktuře.

4.1.1 Strany se dohodly, že Dílo sestává ze tří etap uvedených v odst. 1.3.1 Smlouvy, blíže definovaných v Příloze č. 3 Smlouvy – Technická nabídka Dodavatele (ref. 09169-022010201-CZ A), jejichž cena činí:

Etapa	Specifikace etapy	Celková cena etapy v Kč bez DPH
1. etapa	Ostrov 4 Cl a nový sorter v třídiřně zavazadel T2	559.363.746,84
2. etapa	Rekonstrukce odbavovacích ostrovů 3 a 4 v Terminálu 1	544.874.562,82
3. etapa	Výměna EDS za S3 v třídiřně zavazadel T2	395.864.704,80

1.2 Vzhledem k výše uvedené změně Ceny Díla se Strany dohodly, že se relevantně upravuje Příloha č. 4 Smlouvy – Cenová kalkulace, a to v rozsahu popsaném v Příloze č. 1/D2 tohoto Dodatku. Technická specifikace zdvojených podlah dle tohoto Dodatku se shoduje s technickou specifikací zdvojených podlah uvedenou v Příloze č. 4 smlouvy - Cenové kalkulaci pro 1. etapu díla, a to v souboru s názvem „16-050.3.1.4.2 - DSP_T204_I_Soupis prací 20181018“, pol. č. 100205.

1.3 Strany se dohodly, že částka 3.924.102,50 Kč (slovy: tři miliony devět set dvacet čtyři tisíc sto dva korun českých, padesát haléřů) bez DPH bude samostatně vyčíslena na faktuře vystavené dle odst. 5.1.1 písm. k) Smlouvy, tj. bude další položkou na faktuře, kterou bude uhrazeno 2,5 % z Ceny Díla po testování a uvedení do provozu prvního stupně kontroly a SCADA pro třetí etapu Díla.

1.4 Pro vyloučení pochybností Strany uvádějí, že zůstává v platnosti ujednání dle Dodatku č. 1, tedy že pro účely fakturace dle odst. 5.1.1 Smlouvy, zajištění realizace Díla dle čl. 6.1 Smlouvy a finanční kompenzace dle čl. 11 Smlouvy se Cenou Díla rozumí původní smluvní Cena Díla, tj. 1.469.090.838 Kč (slovy: jedna miliarda čtyři sta šedesát devět milionů devadesát tisíc osm set třicet osm korun českých) bez DPH, která sestává z následujících tří cen za jednotlivé etapy Díla uvedené v odst. 1.3.1 Smlouvy:

Etapa	Specifikace etapy	Celková cena etapy v Kč bez DPH
1. etapa	Ostrov 4 Cl a nový sorter v třídiřně zavazadel T2	559.363.746,84
2. etapa	Rekonstrukce odbavovacích ostrovů 3 a 4 v Terminálu 1	544.874.562,82
3. etapa	Výměna EDS za S3 v třídiřně zavazadel T2	364.852.528,34

II. OSTATNÍ UJEDNÁNÍ

2.1 Strany prohlašují, že ceny uvedené v Příloze č. 1/D2 tvoří obchodní tajemství ve smyslu § 504 Občanského zákoníku, a zavazují se zařídit jeho utajení a odpovídajícím způsobem jej chránit. Pro vyloučení pochybností Strany prohlašují, že jiné skutečnosti uvedené v tomto Dodatku a jeho přílohách než skutečnosti uvedené v první větě tohoto ustanovení Dodatku nepovažují za obchodní tajemství.

III. ZÁVĚREČNÁ USTANOVENÍ

3.1 Tento Dodatek nabývá platnosti a účinnosti dnem jeho podpisu oběma Stranami. Stanoví-li však kogentní ustanovení zvláštního právního předpisu, že tento Dodatek může nabýt účinnosti nejdříve k určitému dni, který je dnem pozdějším než den podpisu tohoto Dodatku poslední Stranou, nabývá tento Dodatek účinnosti až dnem, ke kterému může tento Dodatek nabýt dle takového kogentního ustanovení zvláštního právního předpisu účinnosti nejdříve.

- 3.2** Objednatel Dodavatele upozorňuje a Dodavatel bere na vědomí, že Objednatel je osobou uvedenou v § 2 odst. 1 písm. n) zákona č. 340/2015 Sb., o zvláštních podmínkách účinnosti některých smluv, uveřejňování těchto smluv a o registru smluv (zákon o registru smluv), ve znění pozdějších předpisů. Dodavatel prohlašuje, že si je vědom skutečnosti, že tento Dodatek tak jak je uzavřen, včetně příloh a dalších součástí, bude Objednatelem uveřejněn v registru smluv a s takovým uveřejněním souhlasí. Objednatel je nicméně oprávněn, nikoliv však povinen, z Dodatku před jeho zveřejněním odstranit informace, které se podle zákona o registru smluv neuveřejňují nebo uveřejňovat nemusejí.
- 3.3** Případné plnění Stran v rámci předmětu tohoto Dodatku, resp. Smlouvy ve znění tohoto Dodatku, které by některá ze Stran poskytla před nabytím účinnosti tohoto Dodatku, se považuje za plnění podle tohoto Dodatku, resp. podle Smlouvy ve znění tohoto Dodatku. Práva a povinnosti vzniklá z tohoto plnění se řídí tímto Dodatkem, resp. Smlouvou ve znění tohoto Dodatku.
- 3.4** Ostatní ustanovení Smlouvy tímto Dodatkem nedotčená zůstávají v platnosti beze změny.
- 3.5** Tento Dodatek je přeložen do anglického jazyka. Anglický překlad je Přílohou č. 2/D2 tohoto Dodatku. V případě rozporu obou jazykových verzí má přednost a platí česká verze dokumentů.
- 3.6** Tento Dodatek je vyhotoven ve čtyřech (4) vyhotoveních, z nichž Objednatel obdrží tři (3) a Dodavatel obdrží jedno (1) vyhotovení.
- 3.7** Na důkaz svého souhlasu s textem a obsahem tohoto Dodatku k němu Smluvní strany připojily své podpisy.
- 3.8** Veškeré přílohy tohoto Dodatku tvoří jeho nedílnou součást, přičemž seznam příloh je následující:
- 3.8.1 Příloha č. 1/D2: Pokyn k provedení změny č. 2 vč. příloh
- 3.8.2 Příloha č. 2/D2: Překlad do anglického jazyka

NA DŮKAZ ČEHOŽ Strany tento Dodatek řádně podepsaly.

Datum: 11. 3. 2021
Za Objednatele:

Datum: 26. 2. 2021
Za Dodavatele:

Podpis: _____
Jméno: Ing. Jiří Kraus
Funkce: místopředseda představenstva
Letiště Praha, a. s.

Podpis: _____
Jméno: Herman Molenaar
Funkce: Chief Financial Officer
Vanderlande Industries B.V.

Podpis: _____
Jméno: Ing. Jiří Černík
Funkce: člen představenstva
Letiště Praha, a. s.



VÁCLAV HAVEL AIRPORT PRAGUE

Projekt:	Rekonstrukce třídírny zavazadel v Terminálu 1 a 2 a výměna přístrojů EDS (Třídírny 3v1)		
Objednatel:	Letiště Praha, a.s.		
Předmět:	Pokyn k provedení změny (PPZ)	č. 2	

Komu : Vanderlande Industries B.V.

Od : Letiště Praha, a.s.

Stavební objekt: Rekonstrukce třídírny zavazadel v Terminálu 1 a 2 a výměna přístrojů EDS
23354.01 - Rekonstrukce odbavovacích ostrovů 3 a 4 v T1 - ETAPA 2
23080.00 - Výměna EDS za S3 v třídírně zavazadel v T2 - ETAPA 3

Předmět změny: Výměna zdvojené podlahy v CIO4 v T1 a CIO1-3 v T2

Žádost vznesl: LP a.s.

Odkazy na výkresy : nejsou

Důvod změny: Předmětem je výměna zdvojené podlahy CI na ostrově č. 4 v T1 pro rok 2020. Tato podlaha byla instalována v roce 1996, je již v nevyhovujícím technickém stavu a nevyhovuje standardům PBR a výměna zdvojené podlahy CI na ostrovech č. 1, 2 a 3 v T2 pro rok 2021. Tato podlaha byla instalována v roce 2005 a již nevyhovuje standardům PBR. Zhotovitel dodá novou zdvojenou podlahu bez dopadu do termínu plnění.

Časové ohodnocení: 0

Dopad do celkových termínů: 0

SPECIFIKACE ZMĚNY (změny položky, kvality, rozměrů, termínů či dodatečné / neprovedené práce):

POLOZKY VYVOLANE TOUTO ZMENOU:

cena díla dle původní SoD

méněpráce

vícepráce

Cena

1 496 178 912,00 CZK

Celkem

1 500 103 014,50 CZK

Zhotovitel:

Objednatel:

LP a.s.

Datum a podpis:

Datum a podpis:

8.10.2020

Tento Pokyn k provedení práce

Raised floor - T1 + T2 - change request
Price level VI for PRG AIRPORT

Terminal 2

Item	quantity	unit price	total
------	----------	------------	-------

CIO1 - 18x existing check-ins	85,8 m2		
--------------------------------------	---------	--	--

Raised floor

Elevated floor sections inside islands - PVC antistatic coating. PVC will be attached directly to the individual boards and interrupted in the joints of the boards so that the floor is detachable. Visible edges will be lined with stainless steel sheet. The construction of the raised floor is mounted on standard steel feet at distances of approximately 600x600m.

Deinstallaiton of existing Raised floor	85,8 m2		
---	---------	--	--

Horizontal/vertical transport within the site,			
--	--	--	--

transport to the deponie	2,5 t		
--------------------------	-------	--	--

Cleanig of tiles for new supprorts	85,8 m2		
------------------------------------	---------	--	--

Trench plates, stair treads - stainless steel sheet	18 ks		
---	-------	--	--

Fee for deponie	2,5 t		
-----------------	-------	--	--

CIO2 - 18x existing check-ins	85,8 m2		
--------------------------------------	---------	--	--

Raised floor

Elevated floor sections inside islands - PVC antistatic coating. PVC will be attached directly to the individual boards and interrupted in the joints of the boards so that the floor is detachable. Visible edges will be lined with stainless steel sheet. The construction of the raised floor is mounted on standard steel feet at distances of approximately 600x600m.

Deinstallaiton of existing Raised floor	85,8 m2		
---	---------	--	--

Horizontal/vertical transport within the site,			
--	--	--	--

transport to the deponie	2,5 t		
--------------------------	-------	--	--

Cleanig of tiles for new supprorts	85,8 m2		
------------------------------------	---------	--	--

Trench plates, stair treads - stainless steel sheet	18 ks		
---	-------	--	--

Fee for deponie	2,5 t		
-----------------	-------	--	--

CIO3 - 18x existing check-in	85,8 m2		
-------------------------------------	---------	--	--

Raised floor

Elevated floor sections inside islands - PVC antistatic coating. PVC will be attached directly to the individual boards and interrupted in the joints of the boards so that the floor is detachable. Visible edges will be lined with stainless steel sheet. The construction of the raised floor is mounted on standard steel feet at distances of approximately 600x600m.

Deinstallaiton of existing Raised floor	85,8 m2		
---	---------	--	--

Horizontal/vertical transport within the site,			
--	--	--	--

transport to the deponie	2,5 t		
--------------------------	-------	--	--

Cleanig of tiles for new supprorts	85,8 m2		
------------------------------------	---------	--	--

Trench plates, stair treads - stainless steel sheet	18 ks		
---	-------	--	--

Fee for deponie	2,5 t		
-----------------	-------	--	--

Terminal 1- CIO4

18x existing check-in	96,8 m2		
-----------------------	---------	--	--

2x new check-in 2018	6,6 m2		
----------------------	--------	--	--

2x supervzor location	18 m2		
-----------------------	-------	--	--

Deinstallaiton of existing Raised floor	96,8 m2		
---	---------	--	--

Horizontal/vertical transport within the site,			
--	--	--	--

transport to the deponie	3 t		
--------------------------	-----	--	--

Cleanig of tiles for new supprorts	96,8 m2		
------------------------------------	---------	--	--

Trench plates, stair treads - stainless steel sheet	22 ks		
---	-------	--	--

Fee for deponie	3 t		
-----------------	-----	--	--

Client's Contract Number:
0224003525/2

Supplier's Contract Number:
1409169

**AMENDMENT NO. 2 TO THE WORKS AGREEMENT FOR SUPPLY AND INSTALLATION
"RECONSTRUCTION OF THE BAGGAGE HANDLING SYSTEM IN TERMINAL 1 AND 2 AND
REPLACING EDS DEVICES"**

(Hereinafter "**Amendment**"):

Letiště Praha, a. s.

Registered Office: K letišti 1019/6, Ruzyně, 161 00 Praha 6
Entered in the Commercial Register at the Municipal Court in Prague, Section B, File 14003
ID: 282 44 532
VAT: CZ699003361
Bank: UniCredit Bank Czech Republic and Slovakia, a.s.
Account number (CZK): 801812025/2700

(Hereinafter "**Client**")

and

Vanderlande Industries B.V.

Registered Office: Vanderlandelaan 2, RB 5466 Veghel, The Netherlands
Registered in the Trade Register maintained by the Chamber of Commerce, File: 16017956
ID: 16017956
VAT: CZ681556429; NL001160102B01
Bank: Rabobank N.V.
Account number (CZK): IBAN: NL63 RABO 0153 2516 46 / BIC: RABONL2U

(Hereinafter "**Supplier**")

The Client and Supplier hereinafter referred to collectively as "**Parties**" or individually as "**Party**".

Preamble

Whereas the:

- (A) On 10th December 2018, the Parties entered into a Works agreement for supply and installation for Reconstruction of the baggage handling system in Terminal 1 and 2 and replacing EDS devices Client's ev. No. 0224003525 as amended by Amendment No. 1 dated on 1st June 2020 (hereinafter referred to as the "**Contract**" and "**Amendment 1**"),
- (B) During the realisation of the Works, it was found necessary to replace the raised floors on check-in islands No. 1, 2 and 3 in Terminal 2 and No. 4 in Terminal 1, when their technical condition does not meet current fire safety standards, and therefore the Client issued Instruction for the implementation of change No. 2,

the Parties have agreed in accordance with the applicable provisions of Law No. 89/2012 Coll., Civil Code, as amended and effective (the "Civil Code"), as follows:

I. CHANGES OF THE CONTRACT

- 1.1** As a result of the change to the Works described in the Instruction for the implementation of change No. 2, which forms Annex No. 1 to this Amendment, the Price of the Works increases from CZK 1,496,178,912 (in words: one billion four hundred ninety-six million one hundred seventy-eight thousand nine one hundred and twelve Czech crowns) without VAT by the amount of CZK 3,924,102.50 (in words: three million nine hundred and twenty-four thousand one hundred two Czech crowns, fifty pennies) without VAT to CZK 1,500,103,014.50 (in words: one billion five hundred million one hundred and three thousand fourteen Czech crowns, fifty pennies) without VAT. For this reason, the provisions of paragraph 4.1 of the Contract are repealed and replaced in full by the new text as follows:

*„4.1 The Client is obliged to pay the Supplier the price for the Works in the total amount **CZK 1,500,103,014.50** (in words: one billion five hundred million one hundred and three thousand fourteen Czech crowns, fifty pennies) without VAT (hereinafter “**Price of the Works**”). VAT will be charged by the Supplier to the Client as demonstrated on the relevant invoice.*

4.1.1 The Parties have agreed that the Works consists of three stages specified in paragraph 1.3.1 of the Contract, defined in more detail in Annex No. 3 to the Contract - Supplier Technical Quotation (ref. 09169-022010201-CZ A), the price of which is:

Stage	Specification	Total price of the stage (CZK without VAT)
<i>1. stage</i>	<i>Island 4 CI and a new sorter in the T2 baggage sorting hall</i>	<i>559,363,746.84</i>
<i>2. stage</i>	<i>Reconstruction of check-in island 3 and 4 in Terminal 1</i>	<i>544,874,562.82</i>
<i>3. stage</i>	<i>EDS exchange for S3 in the baggage sorting hall T2.</i>	<i>395,864,704.80</i>

- 1.2** With regard to the above-mentioned change of the Price of the Works, the Parties have agreed that Annex No. 4 to the Contract - Bill of Quantities shall be amended accordingly to the extent described in Annex No. 1/D2 to this Amendment. The technical specification of the new raised floors coincides with the technical specification stated in Annex No. 4 to the contract - Bill of Quantities for the 1st stage of the Works, that is in the file named „16-050.3.1.4.2 - DSP_T2O4_I_Soupis prací 20181018“, item no. 100205.
- 1.3** The Parties have agreed that the amount of CZK 3,924,102.50 (in words: three million nine hundred and twenty-four thousand one hundred two Czech crowns, fifty pennies) without VAT will be separately calculated on the invoice issued in accordance with paragraph 5.1.1., let. k) of the Contract, i.e. it will be another item on the invoice, which will pay 2,5% of the Price of the Works after testing and commissioning of Low Level Controls system and SCADA for the third stage of the Works.
- 1.4** For the avoidance of doubt, the Parties state that the agreement pursuant to Amendment No. 1 remains in force, i.e. that for the purposes of invoicing pursuant to paragraph 5.1.1 of the Contract, ensuring the realization of the Works pursuant to paragraph 6.1 of the Contract and financial compensation pursuant to article 11 of the Contract, the original contractual Price of the Work remains valid, i.e. CZK 1,469,090,838 (in words: one billion four hundred and sixty-nine million ninety thousand eight hundred and thirty-eight Czech crowns) without VAT, which consists of the following three prices for the individual stages of the Works specified in paragraph 1.3.1 of the Contract:

Stage	Specification	Total price of the stage (CZK without VAT)
<i>1. stage</i>	<i>Island 4 CI and a new sorter in the T2 baggage sorting hall</i>	<i>559,363,746.84</i>
<i>2. stage</i>	<i>Reconstruction of check-in island 3 and 4 in Terminal 1</i>	<i>544,874,562.82</i>
<i>3. stage</i>	<i>EDS exchange for S3 in the baggage sorting hall T2.</i>	<i>364,852,528.34</i>

II. OTHER PROVISIONS

- 2.1** The Parties declare that the item prices listed in Annex No. 1/D2 to this Amendment No. 2 constitute a trade secret in the sense of § 504 of the Civil Code, and undertake to ensure its confidentiality and to protect it accordingly. For the avoidance of doubt, the Parties declare that they do not consider the facts set out in this Amendment other than those set out in the first sentence of this provision of the Amendment to be a business secret.

III. FINAL PROVISIONS

- 3.1** This Amendment shall enter into force on the date of its signature by both Parties. However, if a mandatory provision of a special legal regulation stipulates that this Amendment may effect at the earliest on a certain day which is later than the effective date of this Amendment referred to in the previous sentence, this Amendment shall not take effect until the date on which this Amendment may take effect in accordance with such mandatory provision of a special legal regulation.
- 3.2** The Client notifies the Supplier and the Supplier acknowledges that the Client is a person specified in § 2 par. n) of Act No. 340/2015 Coll., on special conditions of effectiveness of certain contracts, publication of these contracts and on the register of contracts (Act on the Register of Contracts), as amended. The Supplier declares that it is aware of the fact that this Amendment, as concluded, including appendices and other components, will be published by the Client in the register of contracts and agrees with such publication. However, the Client is entitled, but not obliged, to remove from the Amendment before its publication information that is not or does not have to be published according to the Act on the Register of Contracts. This Amendment will be published in the Register of Contracts.
- 3.3** Possible performance of the Parties within the scope of this Amendment, resp. the Contract as amended by this Amendment, which would be provided by one of the Parties before the effectiveness of this Amendment, shall be deemed performance under this Amendment, resp. under the Contract as amended by this Amendment. The rights and obligations arising from this performance are governed by this Amendment, resp. the Contract as amended by this Amendment.
- 3.4** Other provisions of the Contract not affected by this Amendment shall remain in force without change.
- 3.5** This Amendment is translated into English. This English translation is Annex No. 2/D2 to this Amendment. In the event of a conflict between the language versions, the Czech version of the documents shall prevail.
- 3.6** This Amendment is executed in four (4) copies, each with the validity of the original. The Client shall receive three (3) copies and the Supplier shall receive one (1) copy of this Amendment.
- 3.7** To prove their agreement with the text and content of this Amendment, the Parties have attached their signatures.
- 3.8** All the following annexes shall form an integral part of this Amendment, whereas the list of annexes is as follows:
- 3.8.1 Annex No. 1/D1: Instruction for the implementation of change No. 2, incl. its annexes
- 3.8.2 Annex No. 2/D1: Translation of this Amendment into English

IN WITNESS WHEREOF, the Parties have duly signed this Amendment.

Date:

Date:

For the Client:

For the Supplier:

Ing. Jiří Kraus
Vice-Chairman of the Board
Letiště Praha, a. s.

Herman Molenaar
Chief Financial Officer
Vanderlande Industries B.V.

Ing. Jiří Černík
Member of the Board
Letiště Praha, a. s.



Project:	Reconstruction of the baggage handling system in Terminal 1 and 2 and replacing EDS devices	
Client	Letiště Praha, a. s.	
Works:	Instruction for the implementation of change	No. 2

To: Vanderlande Industries B.V.

From: Letiště Praha, a. s.

Building object: Reconstruction of the baggage handling system in Terminal 1 and 2 and replacing EDS devices
23354.01 - Reconstruction of check-in islands No. 3 a 4 in T1 - STAGE 2
23080.00 - Replacing EDS devices for S3 in the baggage handling hall in T2 - STAGE 3

Subject of change: Replacing of raised floor in CIO4 in T1 and CIO1-3 in T2

Request raised by: LP a.s.

References to drawings: none

Reason of change: The subject is the replacement of the raised floor in the check-in island No. 4 in T1 in year 2020. This floor was installed in 1996, is now in unsatisfactory technical condition and does not meet the fire safety solution. Further the replacement of the raised floor in the check-in island No. 1, 2 and 3 in T2 in year 2021. This floor was installed in 2005 and does not meet the fire safety solution. the supplier will deliver a new raised floor without impact on the performance date.

Time evaluation: 0

Impact on overall deadlines: 0

SPECIFICATION OF CHANGE (changes of item, quality, dimension, dates or additional / not done work):

ITEMS INDUCED BY THIS CHANGE:

price of the works according to original works agreement
canceled work
extra work

Price

1 496 178 912 CZK

Total 1 500 103 014,50 CZK


Supplier: Vanderlande Industries B.V.

Client: LP a.s.

Date and signature:



Date and signature: 8.10.2020



This Instruction for the implementation of change entitles the supplier to perform the work.