

HARMONOGRAM PRACÍ - "Stráž pod Ralskem - návštěvní místnosti"

Zadavatel: Věznice Stráž pod Ralskem
 Zahájení prací: 12.03.2021

			ROK 21																																									
			10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36															
			12.3.	19.3.	26.3.	2.4.	9.4.	16.4.	23.4.	30.4.	7.5.	14.5.	21.5.	28.5.	4.6.	11.6.	18.6.	25.6.	2.7.	9.7.	16.7.	23.7.	30.7.	6.8.	13.8.	20.8.	27.8.	3.9.	10.9.															
			TÝDEN																																									
Položka	úžení (Tý)	ání (Tý)																																										
Příprava území	10	2	[Gantt bar: weeks 10-11]																																									
Bourací práce	11	3	[Gantt bar: weeks 11-13]																																									
Opravy sociálního zař.	12	8	[Gantt bar: weeks 12-19]																																									
Příprava pro kontejnery	12	3	[Gantt bar: weeks 12-14]																																									
Zednické práce	12	16	[Gantt bar: weeks 12-27]																																									
Montáž kontejnerů	18	1	[Gantt bar: week 18]																																									
Práce na střeších	20	5	[Gantt bar: weeks 20-24]																																									
Ocelové konstrukce	20	4	[Gantt bar: weeks 20-23]																																									
Dokončovací práce	24	9	[Gantt bar: weeks 24-32]																																									
			1.970,- tis																		1.635,-tis																		683,4 tis.					

V České Lípě dne 24.11.2020

Ing. Přemysl Kos, MBA - jednatel

1970
 1635
 683,4
 cena s DPH 4288,4