

Správa silnic Olomouckého Kraje
Statutární město Olomouc

			ROK 2017																																													
Objekt	Cena bez DPH	Cena s DPH	KVĚTEN					ČERVEN				ČERVENEC				SRPEN					ZÁŘÍ				ŘÍJEN				LISTOPAD																			
			18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48															
Správa silnic Olomouckého kraje	12 836 209 Kč	15 531 813 Kč																																														
101 - Silnice III/4436	12 203 959 Kč							510	510	443	465	435	435	435	305	258	424	405	395	395	453	560	615	555	555	576	630	648	665	665	475	394																
Vedlejší rozpočtové náklady	632 250 Kč							50	50	30	20	20	20	20	20	20	20	20	20	20	20	20	20	20	20	20	20	20	22	50	50																	
Statutární město Olomouc	11 067 584 Kč	13 391 777 Kč																																														
102.1 - Místní komunikace	2 090 915 Kč												100	100	100	100	100	100	100	100	100	100	100	100	100	100	120	120	120	120	120	91																
102.2 - Parkovací stání a zesílené vjezdy (SEKNE)	414 793 Kč																	80	90	90	90	65																										
102.3 - Parkovací stání a zesílené vjezdy	410 550 Kč																			80	80	90	90	70																								
102.4 - Zpevněná plocha pro kontejnery	194 212 Kč																						60	60	74																							
102.5 - Vjezdy k RD	81 099 Kč																								15	15	20	20	11																			
102.6 - Chodníky - soupis prací	1 449 343 Kč												80	80	80	80	80	80	80	80	80	80	80	80	100	100	100	100	100	69																		
102.7 - Vegetační úpravy	166 285 Kč																										60	60	46																			
301.1 - Rekonstrukce stávajících kanal. stok	2 911 878 Kč									200	200	200	200	200	250	300	300	300	300	300	162																											
301.2 - Přepojení přípojek	396 781 Kč											80	80	80	80	77																																
IO 01 - Propojení stok H IV a H IVc,připojení přípojek	1 511 157 Kč							100	200	200	200	150	150	150	150	150	61																															
401 Veřejné osvětlení	617 181 Kč																				80	80	80	100	100	100	77																					
ON - Ostatní rozpočtové náklady	299 838 Kč							20	20	15	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	15	20	20																	
VRN.1 - Vedlejší rozpočtové náklady	194 361 Kč							20	20	12	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	7	20	20																	
Následná tříletá péče	329 191 Kč																																	329														
Celkem cena stavby	23 903 794 Kč	28 923 591 Kč	provedení stavebních prací od 30. května 2017 do 10. listopadu 2017																																													