

ID	Název úkolu	Zahájení	Dokončení	2018																																																							
				říjen	listopad	prosinec	leden	únor	březen	duben	květen	červen	červenec	srpen	září	říjen																																											
				T-2	T-1	T1	T2	T3	T4	T5	T6	T7	T8	T9	T10	T11	T12	T13	T14	T15	T16	T17	T18	T19	T20	T21	T22	T23	T24	T25	T26	T27	T28	T29	T30	T31	T32	T33	T34	T35	T36	T37	T38	T39	T40	T41	T42	T43	T44	T45	T46	T47	T48	T49	T50	T51	T52	T53	T
1				▶ Předpokládaný termín zahájení plnění																																																							
2	Předpokládaný termín zahájení plnění	02.10.17	02.10.17																																																								
3																																																											
4	SO 01 Objekt vyhlídky	02.10.17	25.09.18																																																								
5																																																											
6	SO 01 1.1a Bourání	02.10.17	09.04.18																																																								
7	SO 01 1.1b Nové práce a dodávky vyhlídky	13.11.17	25.09.18																																																								
8	zemní práce	13.11.17	22.12.17																																																								
9	zakládání	05.02.18	16.03.18																																																								
10	svislé a kompletní konstrukce	08.01.18	18.03.18																																																								
11	vodorovné konstrukce	08.01.18	02.04.18																																																								
12	úpravy povrchů, podlahy, osazování výplní	15.01.18	23.06.18																																																								
13	ostatní kce a práce, bourání	26.02.18	23.09.18																																																								
14	přesun hmot	13.11.17	23.09.18																																																								
15	izolace proti vodě, vlhkosti a plynům	29.01.18	02.08.18																																																								
16	izolace tepelné	19.02.18	19.05.18																																																								
17	zdravotecnika - vnitřní kanalizace	23.07.18	11.08.18																																																								
18	zdravotecnika - požární ochrana (hasicí přístroje a značení)	03.09.18	22.09.18																																																								
19	konstrukce tesařské	05.03.18	07.06.18																																																								
20	konstrukce suché výstavby (sanit. příčky)	20.08.18	18.09.18																																																								
21	konstrukce klempířské	16.04.18	19.07.18																																																								
22	krytina skládaná	16.04.18	19.07.18																																																								
23	konstrukce truhlářské	21.05.18	12.09.18																																																								
24	konstrukce zámečnické	04.06.18	01.09.18																																																								
25	podlahy z dlaždic	23.07.18	20.09.18																																																								
26	podlahy z kamene	09.07.18	24.09.18																																																								
27	podlahy skládané	23.07.18	20.09.18																																																								
28	dokončovací práce - nátěry	11.06.18	01.09.18																																																								
29	dokončovací práce - malby	18.06.18	25.09.18																																																								
30	vestavěný mobiliář (drobné zařiz. předměty)	03.09.18	22.09.18																																																								
31	kopie a repase - kamenických prvků (fasáda)	05.03.18	20.09.18																																																								
32	kopie a repase - klempířských prvků (špice s koulí 8 ks)	09.04.18	17.07.18																																																								
33	repase oken (5 ks)	18.06.18	15.09.18																																																								
34	repase zámečnických prvků	04.06.18	01.09.18																																																								
35	restaurátorské práce (2 erby)	06.08.18	24.09.18																																																								
36	SO 01 1.2 Stavební konstrukční řešení	05.02.18	05.05.18																																																								
37	vodorovné konstrukce	05.02.18	05.05.18																																																								
38	přesun hmot	05.02.18	05.05.18																																																								
39	SO 01 1.3 Specializovaná řemesla	06.11.17	18.09.18																																																								
40	zdravotecnika	06.11.17	18.09.18																																																								
41	vytápění	08.01.18	17.09.18																																																								
42	elektroinstalace - silnoproud	08.01.18	17.09.18																																																								
43	elektroinstalace - slaboproud	08.01.18	17.09.18																																																								
44	vzduchotechnika	08.01.18	17.09.18																																																								
45	měřicí a regulační zařízení	08.01.18	17.09.18																																																								
46	SO 01 1.1.b1 Odvětrávací kanálek	23.10.17	07.04.18																																																								
47																																																											
48	SO 02 Bezprostřední okolí vyhlídky	09.10.17	23.09.18																																																								
49	SO 02 2.1a Okolní prvky	09.10.17	23.09.18																																																								
50	zemní práce (výsadba stromu)	09.10.17	29.10.17																																																								
51	vodorovné kce (schody, vstup na podestu)	06.08.18	19.09.18																																																								
52	trubní vedení (sanace retenční nádrže)	06.08.18	19.09.18																																																								
53	ostatní kce (pískoviště, lavičky, stojany na kola, úprava vstupu)	20.08.18	23.09.18																																																								
54	SO 02 2.1b Přístřešek pro tepelná čerpadla	05.03.18	03.06.18																																																								
55	SO 02 2. Specializovaná řemesla	30.10.17	23.09.18																																																								
56	komunikace pozemní	30.10.17	08.09.18																																																								
57	zdravotecnika	30.04.18	08.09.18																																																								
58	vytápění	30.04.18	08.09.18																																																								
59	elektroinstalace - silnoproud	30.04.18	08.09.18																																																								
60	gastrotechnologie	06.08.18	23.09.18																																																								
61																																																											
62	SO 04 Přípojka vody a kanalizace	13.11.17	06.04.18																																																								
63	IO 01 Vodovodní přípojka	13.11.17	06.04.18																																																								
64	IO 02 Automatická tlaková stanice	04.12.17	13.03.18																																																								
65	IO 03 Přípojka kanalizace	13.11.17	06.04.18																																																								
66	IO 04 Přípojka NN pro ATS	13.11.17	22.12.17																																																								
67	IO 05 Elektroinstalace, MaR	05.02.18	05.04.18																																																								
68																																																											
69	Dokončení stavebních prací	26.09.18	26.09.18																																																								
70																																																											
71	Předání a převzetí stavby	27.09.18	27.09.18																																																								

Dokončení stavebních prací

Předání a převzetí stavby