

II. ETAPA

HARMONOGRAM - VÝŘEZY

popis činností	před odstávkou		odstávka (den)																														po odstávce					
	týden 1	týden 2	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	týden 1	týden 2				
předání staveniště a materiálu																																						
ohlášení na OIP																																						
schválení TP																																						
projednání a zřízení sjezdů																																						
vypuštění a čištění sond. sítí																																						
výkopy sk.1											6, 7	39, 40	41, 45	46, 47	54, 55	72	75	83, 84	105, 106	107																		
sk. 2											9, 13	13, 35	42	49, 51	56, 57	68, 69	76, 80	85, 86	103, 104																			
sk. 3											33	35, 36	44	50	58, 59	66, 67	77	87, 90	101	102																		
sk. 4											73	74	44	52, 53	60, 61	62, 65	78	92, 98	99, 100																			
odizolování potrubí																																						
identifikace vad																																						
výřezy a svařování sk. 1													73	73	42	43	44	72	83,84	85,86	87, 90	105																
sk. 2													74	74	41, 45	46, 47	66, 67	68, 69	76, 80	78	104	107																
sk. 3													6, 7	33	35, 36	49, 51	52, 53	54,55	56,57	92, 98	101	102																
sk. 4													9, 13	13, 35	40, 38	50	60, 61	62,65	58, 59	99, 100	105	106																
nízke krytí																																						
RTG																																						
geodet. zaměření																																						
izolace/ el. jiskrová zk.																																						
zához																																						
předání podz. sítí																																						
konečné úpravy terénu																																						
předání pozemků																																						
předávací dokumentace																																						
předání stavby																																						

Legenda: čísla u výkopů, výřezů a svařování jsou čísla jednotlivých vad

